

MMGSYS

for your kind use of study

23

Schedule XLV Form No. 134.

any other information, study and form DIVISION

48/48 31/3/21 412 385 No - 245 SUB-DIVISION

Measurement Book

667

223 → PREM SHANKAR DIVEDE

4th & Final Bill

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Const. of road from Fasar - Pachrukite path to Dorigani (mm GSY - 3C)					
Agency - Prem Shankar Kumar Duvale					
Agreement No. - 13 SPD/mm GSY 3C/ 2020-21					
Date of commencement - 12-06-2020					
Date of completion - 11-03-2021					
Date of Actual completion - 14-3-2022					
Date of entry - 5-1-23					
Further measurement NIL					

Shankar
5-1-23
JE

ABSTRACT OF COST

(1) Setting out pillars

(i) Bench mark pillar

1 Nos. P-23

@ 3928 = 64 each - ₹ 3,929=00

(ii) Reference pillars.

3 Nos. P-23

@ 1776 = 13 each - ₹ 5,328=00

(2) Clearing & grubbing

0.62 HAP - 23
@ 5113376/HAP - ₹ 31,703=00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
③ Bank cutting					
39.28 m ³ P-23					
@ 74 = 16 / m ² ₹				2	913 = 00
④ Const. of embankment by roadwork cutting					
23.57 m ³ P-23					
@ 26 = 11 / m ² ₹					615 = 00
⑤ Const. of embankment with 1000 m lead					
1029.41 m ³ P-23					
@ 174 = 94 / m ² ₹				180	085 = 00
⑥ Const. of embankment with 100 m lead					
1078.47 m ³ P-23					
@ 131 = 03 / m ² ₹				141	312 = 00
⑦ Const. of sub-grade & earthen shoulder with 1000 m lead					
405.99 m ³ P-24					
@ 176 = 58 / m ² ₹				71	690 = 00
⑧ Const. of sub-grade & earthen shoulder with 100 m lead					
947.30 m ³ P-24					
@ 141 = 17 / m ² ₹				133	730 = 00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(9) Boundary G 2 Bm-I					
422.32 m ² P-24					
@ 2154 = 48/m ² ₹				909,880=00	
(10) Boundary W. Bm-II					
200.79 m ² P-24					
@ 2862 = 18/m ² ₹				574,697=00	
(11) Prime cost					
1623.75 m ² P-24					
@ 44 = 72/m ² - ₹				72,614=00	
(12) Tank cost					
1623.75 m ² P-25					
@ 15 = 21/m ² - ₹				24,697=00	
(13) Brk. mss (type B)					
1623.75 m ² P-25					
@ 192 = 22/m ² ₹				312,117=00	
(14) Brk. C.C. Pavement					
M30...					
278.42 m ² P-25					
@ 5827 = 17/m ² ₹				1622,401=00	
(15) Km stone					
2 Nos. P-25					
@ 1940 = 80 each - ₹				3,882=00	
(16) 200 m stone					
4 Nos. P-25					
@ 543 = 70 each - ₹				2,175=00	

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(17) Proj. Topical project					
4 Nos. P-25					
@ 91.73 = 09 each					36,592=00
(18) Proj. Boundary Pillars					
24 Nos. P-25					
@ 45.9 = 52 each					11,028=00
(19) Traffic sign					
(i) 600mm eq. Triangle					
12 Nos. P-25					
@ 36.41 = 83 each					43,702=00
(ii) 600mm circle					
2 Nos. P-26					
@ 49.13 = 74 each					9,827=00
(21) 800mm x 600mm rectangular					
10 Nos. P-25					
@ 68.86 = 72 each					68,867=00
(22) 600mm x 450mm rectangular					
8 Nos. P-26					
@ 47.83 = 55 each					38,268=00
(23) 900mm x 600mm rectangular					
6 Nos. P-26					
@ 88.09 = 61 each					52,858=00
(24) Road marking					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
on B.T. surface					
85.00 m ² P-26					
@ 735 = 44/m ² ₹				62,512=00	
(21) Paved Marking					
on concrete surface					
91.00 m ² P-26					
@ 821 = 29/m ² ₹				74,737=00	
(22) Planting of tree					
40 Nos. P-26					
@ 815 = 26 each ₹				32,610=00	
(23) Elevation					

in level.					
89.40 m ³ P-27					
@ 269 = 32/m ³ ₹				24,077=00	
(24) Provision PCC m ¹⁵					
in level.					
13.80 m ³ P-27					
@ 4499 = 30/m ³ ₹				62,090=00	
(25) Prov'd. PCC m ²⁰					
in sub str.					
101.22 m ³ P-27					
@ 5215 = 30/m ³ ₹				527,893=00	
(26) Prov. 1000 mm dia					
H.P.					
22.50 m P-27					
@ 3980 = 87/m ₹				89,570=00	

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(27) P.W. 300 mm dia					
H.P. (2 m length)					
30.00 m P-27					
@ 934 = 96/m ²					28,049=00
(28) Painting of Parapet					
61.92 m ² P-27					
@ 97 = 19/m ²					6,018=00
(29) Dismantling of P.C.C.					
0.81 m ³ P-28					
@ 484 = 74/m ³					393200
(30) Dismantling of P.W.					
30.69 m ³ P-28					
@ 231 = 77/m ³					7,113=00
(31) Removal of H.P.					
5.00 m P-28					
@ 236 = 34/m ²					1,182=00
					52,712.54=00
Add 12% GST (+)					6,325.50=00
Add 1% L.C.S.G (+)					52713=00
					59,565.17=00
Less 10% be 100 (-)					5,956.52=00
					53,608.65=00

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			5360		865=00
Less predicted					
P-10		(7)	8,29	631=00	
P-18		(7)	15,40	801=00	
P-29		(7)	16,74	642=00	
			13,15	791=00	
A/ Sharma					
5-1-23					
JE					