

MMGSY (SC)

№: - M. S. JHARKI TO MMGSY BHAR

JHARKI

Schedule XLV-Form No. 134

आचार्य-अर्थ-सहाय्य अर्थ-सहाय्य अर्थ-सहाय्य DIVISION

आचार्य-अर्थ-सहाय्य SUB-DIVISION

अर्थ-सहाय्य अर्थ-सहाय्य

MEASUREMENT BOOK

Agency :- Domestic Cons. Ptd. 2727

मुद्रा. 18-02-22

(These four lines should be repeated at the commencement of the measurements relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W: -	Cond of Road m.c				
	Jhirkki to mm G.S.R				
	3 hour Jhirkki in				
	Bolkhar Block.				
N/Agency: -	Domestic Const.				
	Plot 214. Ramdoyalu				
	Nagar Itajikur				
	Kajikur Mohammadpur				
	muze.				
Agreement No: -					
	48/535/2021-22				
Date of Commence					
	: - 5/10/21				
Date of Completion					
	: - 4/10/22				
Actual date of completion					
	: - work is				
	under progress				

and on H/C running of Rd.
ABSTRACT.

9
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item ① PIV & Fixing working					
Bench mark					
TMB, page (5)			Qty -	2.250 km.	
@ R. 4015.40/km = R.					9035 = D
(2) PIV & Fixing Reference					
pillar. TMB, page (5)					
Qty -		2.250 km	@ R. 1345.73/km = R.		4153 = D
(3) Site clearing & grubbing					
TMB, page (5)			Qty -	0.93 hr.	
@ R. 52970.33/hr. = R.					49262 = D
(4) Constn of LWB in BT portion					
TMB, page (5)					
Qty -		1443.60	m ³		
@ R. 2878.90/m ³ = R.					4155980 = D
(5) PIV & Fixing LWB III					
(BT portion)					
TMB, page (6)			Qty -	429.50 m ²	
@ R. 3501.77/m ² = R.					1497007 = D
(6) Constn of LWB in pcc portion					
TMB, page (6)			Qty -	96.40 m ²	
@ R. 2878.90/m ² = R.					271768 = D
(7) Constn of subgrade & earthen shoulder.					
TMB, page (6)					
Qty -		3625.0	m ³		
@ R. 191.76/m ³ = R.					695130 = D

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(8) Const ⁿ of embankment with approved material obtained from borrow pit.					
(a) lead 100 m.					
TMB, page (6)					
Qty — 1150.0 m ³					
@ R. 152.15 / m ³ —					R. 174973 = 0
(b) lead 1000 m.					
TMB, page (7)					
Qty — 330.0 m ³					
@ R. 190.57 / m ³ —					R. 62888 = 0
(9) Piv & Fixing typical type					
of MM L.S. (see book)					
TMB, page (7)					
Qty — 92 Nos.					
@ R. 9576.80 / each —					R. 19154 = 0
Total R.					6939350 = 0
Add 12% C&T — (R. H)					832722 = 0
Add 1% labour (L.S. R. L)					69394 = 0
Add 8% Pr. (+)					136039 = 0
Total R.					7977505 = 0
2.55% L.S.S. — (R. L)					203426 = 0
Total R.					7774096 = 0
less previous payment.					
(R. L)					4353484 = 0
Total R.					3420612 = 0
Material Statement up to date.					
(i) e/w. — 6177.05 m ³					
(ii) Metal — 2018.22 m ³					
(iii) Local Sand — 393.72					
(iv) Stone dust Continuation					3

Annex
10/2/23
S.E.

10/02/23
A.B.

28
10/17.2.23