

Work — Construction of Road from Md. Kasim
Nadal Home Ramnagarh to Chorauf Topnasy
Road Chorauf.

Measurement Book

Schedule XLV-Form No. 134

માર્ગી કામ વિચાર કામ સંસ્થા સુધી.

DIVISION

માર્ગી કામ વિચાર કામ સંસ્થા સુધી

SUB-DIVISION

NO-2732

Agency : — Raja Sah

13th on A/c running Bill measurement

1

Name of Work-
Situation of Work-
Agency by which work is executed-
Date of Measurement-
No. and date of agreement

(These four lines should be repeated at the commencement
of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/Work - Const ⁿ of Rd.					
From Md. Kasim Nadal					
Home Rambagh to Choraut					
to Patus Road Choraut					
under M.M. in Choraut					
Block:					
N/Agency - Raju Kumar					
At - Purnaura, Durnra					
Sitamarhi					

Agreement No - 106 SBD/2021-22

Date of Start - 8.2.2022

Date of Comp - 7.11.2022

Item ① Plv & Fixing Working

Bench mark do-do-all

Comp. job. Qty - 0.80 km

(2) Plv & Fixing Reference

pillar do-do-all Comp. job

Qty - 0.80 km

(3) Site clearing & shrub-

ing do-do-all Comp. job

Qty - $2 \times 800m \times 0.50m \times \frac{1}{10000}$
= 0.08 Hec.

Continuation

1st on A/c running Bill

ABSTRACT.

4

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item ① Piv & Fixing working bench mark.					
TMB, page (1)					
Bty — 0.80 KM.					
@ R. 4015.40 / KM = R. 3212 = W					
(2) Piv & Fixing reference pillar. TMB, page (1)					
Bty — 0.80 KM.					
@ R. 1845.98 / KM = R. 1476 = W					
(3) Site clearing & grubbing.					
TMB, page — (1)					
Bty — 0.08 Har.					
@ R. 52970.33 / Har. = R. 4237 = W					
(4) Constn of embankment.					
TMB, page (2)					
(a) lead 100 m.					
Bty — 20.74 m ³					
@ R. 152.15 / m ³ = — R. 3156 = W					
(b) lead 1000 m.					
Bty — 38.53 m ³					
@ R. 190.57 / m ³ = — R. 7343 = W					
Total R. 19424 = W					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(5) Const ⁿ of Subgrade.					
TMB, page (2)					
Bty —		1107.64 m ²			
@ R. 191.76/m ³ = R. 212401 = W					
(6) Const ⁿ of USB.					
TMB, page (3)					
Bty —		315.23 m ³			
@ R. 3137.46/m ³ = R. 989022 = W					
(7) PIV & laying WBM II					
TMB, page (3)					
Bty —		109.54 m ³			
@ R. 3814.21/m ³ = R. 417809 = W					

Total R.	1638656 = W
Add 12% GST — R. (+)	196639 = W
Add 1% labour cess R. (+)	16387 = W
Add 9% — R. (+)	31500 = W
Total R.	1883182 = W

Ammar 16/11/23 S.E.	Ammar 16/01/23 A.E.	C.R. 17/8/23
--------------------------------------	--------------------------------------	-----------------

Material statement.

- (1) e/w — 1645.34 m³
- (2) Metal — 436.39 m³
- (3) C. sand — 80.70 m³
- (iv) screening material — 20.04 m³

~~Ammar~~
16/11/23
S.E.