

Schedule XLV- Form NO.-134.

दपची सड़क मो० शब्बीर मंसूरी चर से दपची भारत-नेपाल सीमा

BIHAR P. W. D.

Green

कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग
कार्य प्रमाण्डले, जयनगर

DIVISION

R. W. D. LADANIA

SUB-DIVISION

MEASUREMENT BOOK

1123

उमेश कुमार

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Construct Road from Chhapki					
Sarak M.D Shabbir Mansuri					
house to Chhapki Bargar-Nepari					
Singer under 11/1654 (Gen)					
Agency: Umash Kumar, vill- Sarsaula					
Khurd, P.O + P.S + Dist. Sheohar					
Biker - 843329					
Agreement No - 26-SBP/2021-22					
Agreement value R 1,82,53,781.00					
Date of Commencement - 21.06.2021					
Date of Completion - 20.06.2022					
Rate - 0.41% below					
Date of Measurement -					

C/D work					
① Excavation in foundation					
— do — do all complete job.					
Σ 2 x 6.45 x 1.40 x 1.50 = 27.09 m ³					
1 x 4.85 x 1.53 x 0.500 = 3.71 m ³					
30.80 m ³					
30.80 m ³ x 0.710 = 21.86 m ³					
② Pro pcc MIS in foundation					
— do — do all complete job					
Σ 2 x 6.45 x 1.40 x 0.15 = 2.909 m ³					
1 x 5.85 x 1.53 x 0.21 = 1.888 m ³					
4.597 m ³					
4.597 m ³ x 0.710 = 3.264 m ³					
P.T.O					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.F.	66	89,870.00
11/27 For PCC mbr / v sub-structure					
do do av complete job					
P-07, 204.54 m ² @ 6959.69/m ²					14,23,535.00
15/28 For E (ix) by RCC IV / 31000 mm Ø					
do do av complete job					
P-07, 52.50 m ² @ 3708.36/m ²					1,94,689.00
					83,08,094.00
16 Add GST @ 12%					9,96,971.00
17 Add Labour Cost @ 10%					83,081.00
18 Add G. Fees @ 01% on GST & materials					1,19,613.00
					95,07,759.00

Less 6.41% below				6,09,447.00
				88,98,312.00
Less Previous Payment				17,25,711.00
				71,72,601.00

Chandhary

20/12/22

7E

Sum
2000000