

MKGSY अन्तर्गत Const. of Road from Part-A

Gangang Resider Tola to School Tak Part. B" Const
of RGS Bridge span 28.0 ch - 1000m

Schedule XLV-Form No. 134

Agreement No. - 121/SBD/MMGSY-21-22

Agency: Suktanathi Construction **DIVISION**

Const. cost:- 261044.69.

ARARA

Maint. cost:- 157410:

SUB-DIVISION

Total - 26261879.-

PALASI

MEASUREMENT BOOK

Date of Commence:- 28-08-2021

Date of Completion:- 27.08.2022

2504

2nd on A/c

12

Sch. XLV-Form No. 134 (Abstract to Cost)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
①/1	P.V. 8	6' x 1/2	work up bench mtr.		
	do	do	complete job		
1'50 1/4	(vide TMB pg. (62)/1)				
	@ Rs 37.92	1'50 1/4	32' x 1/2		Rs 56882.25
②/2	clearing & unshrub down				
	law	do			
0'525 1/4	(vide TMB pg. (62)/2)				
	@ Rs 52.97	0'525 1/4	33' x 1/2		Rs 27809.25
③/4	const. of embankment				
(i)	1000 w lead				
1731'56 m ³	(vide TMB pg. (69)/4)				
	@ Rs 190	1731'56	57' x 1/2		Rs 329,983.20
(ii)	100 w lead				
1154'36 m ³	(vide TMB pg. (69)/1)				
	@ Rs 149	1154'36	0'8' x 1/2		Rs 1,72,093.20
④/6	const. of subgrade				
	do	do	complete job		
1848'60 m ³	(vide TMB pg. (69)/3)				
	@ Rs 192	1848'60	25' x 1/2		Rs 3,55,392.00
⑤/7+12	const. of U.S.B. up to 1'				
	do	do	complete job		
2437'5 m ³	(vide TMB pg. (10)/2)				
638'90 m ³	(" " pg. (11)/1)				
883'65 m ³	@ Rs 3530'91/m ³				Rs 31,29,089.20
⑥/8	P.V. 8	laying work up to 3'			
	do	do	complete job		

Continuation

[illegible]

Continuation

$$9386497 =$$

[illegible]