

MMHSY Road to Kujharziya to

Schedule XLV-Form No. 134

कार्यपालक अभियन्ता

MMHSY (SC) Babubarhi DIVISION

Vijay Kumar Chaudhary SUB-DIVISION

(1034)

MEASUREMENT BOOK

Name of work—

1

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Construction of					
Road from Mimbay Path to					
Kulhariya Mahadalit-fola					
under Mimbay (SS)					
Agency:- B. Vijay Kumar Chaudhary					
Agreement No. 09/SSD/2021-22					
Mimbay					
Date of start:- 28-04-2021					
Date of completion:- 27-04-22					
Agreement Amount:- 17140262.00					
Date of rate 1-25% below.					

Length of Road: 2.01 Km.

Measurement

(1) Providing setting out of TBM/RTF
Pillar with all cost completed
at off

Qty - 16 Nos

(2) Providing clearing and grubbing of
Road land with all cost completed
at peral off

$$10 \times 30.00 \times 3.50 = 1050.00 \text{ m}$$

$$2 \times 10 \times 30.00 \times 3.50 = 2100.00 \text{ m}$$

$$2 \times 10 \times 30.00 \times 3.50 = 2100.00 \text{ m}$$

$$10 \times 10 \times 30.00 \times 3.50 = 10500.00 \text{ m}$$

$$7 \times 30000 \times 3.50 = 73500.00 \text{ m}$$

$$\text{Qty} = \frac{7035}{10000} = 0.7035 \text{ Met}$$

SS
128-24
12/2

15/7/21
22



