

Road Name = Nayaka Bazar Rivilganj

Schedule XLV-Form No. 134

Mukhya Sadak Jo Kuraichapra Hode Huye
Khaikrawar Tola Tak (Jangra Raikewhas)

कार्यपालक अधिकारी
आसीन कार्य विभाग

DIVISION



Ankur Kumar
आयुक्त इन्चार्ज, धरमपुरा

A.E.R.W.D (W) SUB-DIVISION
Rivilganj

MEASUREMENT BOOK

I

No = 3716

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					Revised s & b bill.
Name of work:- Construction and maint.					
of road from Nayaka Bazar					
Revilgaris mukhaya sadaka to					
Karni chappa hote hue					
Kharwar Jola faka (Ganga					
Rai ke ghar) under MMSY.					
(se) L=0.725 km.					
Agg No- 37/530/2020-21					
Name of Agency:- Anand Kumar					
At Chatur, P.S. Bhore Distt-					
Copalgarh, Bihar					
Agg. Value Rs. 4311557-00					
Below rate - 20.01/21					
Date to commence the work:- 16/12/20					
Date to completion the work:- 15/9/21					
Actual date of completion:- 27/3/22					
work done					
Further measurement - NIL					
 10/12/22 Revilgarh  10.12.22 A.E.					

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					B.R. 4129431200
24/26					Planting ab. dries by
					the road side do-
					are complete 27/11/18
40 nos of 822.28/each					3289020
					4162321200
Add 12 % G.S.T.					499429200
Add 1% Lab. chrg					41623200
Add S.F.					37265200
					4740688200
Less 20.01% Below road					948612200
					3792076200
Less previous payment					3521979200
for T.M.B. P.P. No.					3840
					334060
					270097200
10/12/22					10' A.E.
Rev. H. Genj					
Materials statement same as above Page no. (39) T.M.B.					

Executive Engineer
R. H. D. Division,
Chapra-1