

Shedule XLV Form No. 134.

Executive - 1

B.W.D.(W) Division

DIVISION

Darbhanga - 2

Singhbaria

SUB-DIVISION

Measurement Book

SRI AJEET KUMAR JHA

No. 997

13

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Construction with airt of work from Kharaz to Channarpur in Singhwara block.					
Name of Agency:- Sri Ajit Kumar the vill + Po- Bahadurpur, Distt- Darbhanga					
Agreement No:- 26/SID/2022-23 (MMSY-Gen).					
Rate:- 0.52% below from BOB.					
Date of Start:- 05.08.2022					
Date of Com:- 04.08.2023.					
Status:- Work is ongoing.					

Continuation

Continuation

1059922.00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(27) Providing PCC M/s in open trench - 2.2 m dia					
By 5.42 m ³ side TMA/P-4					
By 14.00 m ³ side TMA/P-6					
19.42 m ³ @ 6258.35					121537.00
(28) Providing concrete M/s in work in headwall - 2.2 m dia					
By 53.50 m ³ side TMA/P-5					
By 134.44 m ³ side TMA/P-7					
187.94 m ³ @ 6009.32					1129392.00
(29) Providing & laying pipe NP-3 of 1000 mm dia - 2.2 m dia					
By 15.00 mtr side TMA/P-5					
@ Rs. 7205.50					108082.00
(20) Providing & laying of pipe NP-3 (2x1000 mm dia) - 2.2 m dia					
By 6000 mtrs side TMA/P-7 @					
Rs. 7399.01					443941.00
2862874.00					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(31) Plastering with CM 1:4 in head walls & sill					
Qty 54.38 m ² vide TMB/p-5					
Qty 132.32 m ² vide TMB/p-7					
186.70 m ² @ 190.42					35551.00
(33) Earthwork in excavation for structure & silt					
Qty 110.80 m ³ vide TMB/p-8					
Qty 72.00 m ³ vide TMB/p-11					
182.80 m ³ @ 289.30					52884.00
(34) Priming PCC M15 in open fault & silt					
Qty 13.85 m ³ vide TMB/p-8					
Qty 12.80 m ³ vide TMB/p-12					
25.85 m ³ @ 6258.35					161778.00
(35) Priming PCC M20 in open fault & silt					
Qty 73.12 m ³ vide TMB/p-8					
Qty 81.90 m ³ vide TMB/p-12					
155.02 m ³ @					
Rs. 6888.02					1067781.00
					4180868.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(40)	Backfilling behind rbf. sepm wall with local sand — & — all jobs.				
	Qty 72.00 m ³ vide TM/p-10				
	@ Rs. 505.44				36392.00
(41)	Providing & laying of filter media — & — all jobs.				
	Qty 21.60 m ³ vide				
	TM/p-10 @				
	Rs. 505.44				10917.00
(43)	Providing & laying of RCC Mns in deep slabs — & — all jobs.				
	Qty 6.48 m ³ vide				
	TM/p-10 @				
	Rs. 8031.93				52047.00
(44)	Supplying & fittings of HPSB for in Sup. str. — & — all jobs.				
	Qty 0.70 MT vide TM/p-10				
	@ Rs. 63744.07				44621.00

48,86,838.00

20

Sch. XLV-Form No. 134

48 86 838.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑧	Priming, laying of granular sub-base by priming well graded mat - do - do - all jobs.				
	Qty 1046.25 m ³ vide				
	↑ m/s/p-11 @				
	Rs. 3448.23				3607711.00
	Total =				8494549.00
	Add GST @ 12% =				1019346.00
	Add LC @ 1% =				84945.00
	Add ST @ 10% =				148540.00
	Total =				9747380.00
	Less 0.52% = (-)				50686.00
	Net Total =				9696694.00
CSA	20/01/2023				Nikhil
mm	SE				20/04/23
25/02/23	AG				

Continuation