

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमण्डल, मधेपुरा

पत्रांक- 310 (अनु०)

दिनांक- 21/02/2023

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, मधेपुरा।

सेवा में,

सचिव -सह- अपर मुख्य कार्यपालक पदाधिकारी,
बिहार ग्रामीण पथ विकास अभिकरण,
पटना।

विषय- मुख्यमंत्री ग्राम सम्पर्क योजना (एस.सी.) अन्तर्गत अधियाचना के संबंध में।



महाशय,

उपर्युक्त विषय के संबंध में कहना है कि कार्यप्रमण्डल मधेपुरा अन्तर्गत मुख्यमंत्री ग्राम सम्पर्क योजना (एस.सी.) के कार्यान्वित कार्यों के विपत्र भुगतान हेतु विहित प्रपत्र में अधियाचना तैयार कर मापीपुस्त की छायाप्रति संलग्न करते हुए आपके आवश्यक कार्यार्थ समर्पित की जाती है।

सूचनार्थ एवं आवश्यक कार्रवाई हेतु समर्पित।

- अनु०- 1. अधियाचना विहित प्रपत्र में।
2. अद्यतन उपयोगिता प्रमाण पत्र।

विश्वासभाजन


21.02.23
कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल मधेपुरा।

21/02/2023

Name of Division:- Madhepura

RURAL WORKS DEPARTMENT
MMGSY (Sc) Allotment Requisition Format

Sl. No.	Year	Name of Road	Name of Contractor (In English)	Administrative Sanction		Agreement Amount (In Lacs)		Allotment Received (In Lacs)	Total Expenditure as per MIS (In Lacs)	Value of Measurement (In Lacs)	Current Demand (In Lacs) (11-9)	Remarks
				Length (In KM)	Amount (In Lacs)	Main Work	Maintenance					
1	2	3	4	5	6	7	8	9	10	11	12	13
1	2017-18	Stringar Soren Ke Ghar se Tamant Para Paschim Tola Nimeshwar Singh ke Ghar Tak	M/S Radhe Krishna Construction	1.010	70.5171	60.95245	3.15399	43.57585	43.57585	29.09635	15.08166	Work Completed
2	2019-20	Lakshmipur Bhagawati Panchayat Antargat Pakki Sadak Nago Sah ke Ghar Purab Middle School Hote Huve Netai Rishidev Mahadali Tola ke Ghar se Purab Bijali Mehta Tola Hote Huve JBC Purab to Chariaya Bali Road	Kajal Kanti	1.140	88.9200	84.36011	8.16289	44.30728	44.30728	76.87671	32.56943	Work Completed
3	2019-20	Nahar se Purab Bhehwa Sima To Mandal Tola	Laxmi Narayan	1.485	115.806	101.99409	11.72174	84.30990	84.30990	101.37774	17.06784	Work Completed
4	2019-20	Singheshwar Supaul Baipas Path Durga Mandir to Musalman Tola, Bhagat Tola Prabha Secma Tak	M/S Ishan Const.	2.390	201.053	179.24713	17.99354	107.27686	107.27686	132.17949	24.90263	Work in Progress
5	2019-20	Baidhnapur Litiyahi Path Dayal Harjan Toli Hote Huve Dayapur Tak	Bindu Kumar	1.940	154.056	136.97196	14.21112	72.85215	72.85215	85.45189	12.59974	Work in Progress
6	2019-20	Rajpur Pokhar Chowk to Maliya Ram Tola	Kameshwar Yadav	1.600	107.200	117.69545	10.44524	34.74058	34.74058	50.73196	15.99138	Work in Progress
7	2019-20	PMGSY Road No-18 to Khad Suthar Tola (Bhaya Ram Prasad mandal Dabra Tak)	Rajneesh Kumar	1.880	125.960	122.74879	13.77667	66.61794	66.61794	74.95640	8.33846	Work in Progress
8	2019-20	Ganhariya Litiyahi Path To Sharma Tola Yadav Tola	Rajneesh Kumar	1.850	162.8000	124.18984	13.02772	59.70775	59.70775	74.27171	14.56396	Work in Progress
9	2019-20	Toka Orabi PMGSY Path To Balhi	Manoj Kumar Mandal	0.970	80.51000	68.24099	7.30082	18.96551	18.96551	33.86704	14.90153	Work in Progress

Sl. No.	Year	Name of Road	Name of Contractor (In English)	Administrative Sanction		Agreement Amount (In Lacs)		Allotment Received (In Lacs)	Total Expenditure as per MIS (In Lacs)	Value of Measurement (In Lacs)	Current Demand (In Lacs) (11-9)	Remarks
				Length (In KM)	Amount (In Lacs)	Main Work	Maintenance					
1	2	3	4	5	6	7	8	9	10	11	12	13
10	2017-18	Babhani Bahari Path To Godhiyari via Brahman Tola	Gautam Kumar Singh	1.090	90.47000	70.12670	3.28708	13.36378	13.36378	24.05908	10.69530	Work in Progress
11	2019-20	Jogbani Baluaha Kabristan to Sthar Tola	Nandawati Kumar	0.782	65.6880	58.27120	7.88623	0.00000	0.00000	28.90298	28.90298	Work in Progress
Total:-				16.137	1262.980	1124.799	110.96704	545.71760	545.71760	711.77135	195.61491	

Divisional Accounts Officer
RWD (W) Div. Madhepura

नोट:-

1. खर्च का मिलान MIS से होना आवश्यक है।
2. अधियाचित राशि का पथवार मापीपुस्त की प्रथम एवं अंतिम पेज की अभिप्रमाणित छायाप्रति संलग्न होना आवश्यक है।
3. पूर्व निर्गत राशि का उपयोगिता प्रमाण पत्र संलग्न होना आवश्यक है।
4. योजनावार सभी पथों का अधियाचना एक साथ भोजना आवश्यक है।
5. निर्गत राशि का डी.सी. विपत्र 15 दिनों के अन्दर ब्रांडा कार्यालय में उपलब्ध कराया जाना आवश्यक है।

Executive Engineer
RWD (W) Div. Madhepura

FORM GFR 19A

Form of utilizations certificate up to 20.02.2023
(See Govt. of India's Decision(1) below Rules-150)

MUKHYA MANTRI GRAM SAMPARK YOJNA (MMGSY SC)

PIU:- R.W.D. Works Div. Madhepura.

Sl. No.	Name of Scheme	Sanction No. & Date with amount (in Lacs)	Amount received (in Lacs).	Particular
1	Contruction of Rural road under M.M.G.S.Y. (New) 2013-14, 2014-15, 2015-16, 2016-17, 2017-18, 2018-19, 2019-20 & 2020-21	Sec. Cum Empowered officer, B.R.R.D.A (HQ) MMGSY (SC) 101/2014 Part- XIII 389 encl. Patna Bihar. Dt. 01.12.2022	7025.22462 +9318.24676	Certified that out of Rs. 16343.47138 Lacs (7025.22462 Lacs Previous + 9318.24676 Lacs through CFMS) available with Executive Engineer, RWD Works Division, Madhepura, Bihar, a sum of Rs. 16318.44310 Lacs (7018.68779 Lacs Previous + 9299.75531 Lacs through CFMS) has been utilized for the purpose of MMGSY(SC) Schemes as given in the margin for which it was sanctioned and that the balance of Rs. 25.02828 Lacs (6.53683 Lacs Previous + 18.49145 Lacs through CFMS) remaining unutilized as on 20.02.2023
		Total:	16343.47138	


2. Certified that I have Satisfied myself that the condition on which the grants in aid was sanctioned have been duly fulfilled/ are being fulfilled & that I have exercised the following checks to see that the money was actually utilized for purpose for which it was sanctioned.


Kinds of Checks exercised:-

- (i) Work has been supervised by EE/S.E.
- (ii) Periodical inspection has been conducted by EE/SE.
- (iii) Contruction Materials have been tested.
- (iv) Measurement recorded & checked by A.E./E.E.
- (v) All other codal Formalities have been observed.

3. Physical Progress of achieved:-

- (i) Construction of road Work:-
- (ii) Construction of C.D. Work:-


21.02.23
Divisional Accounts Officer
R.W.D. Works Division, Madhepura


21.02.23
Executive Engineer
R.W.D. Works Division, Madhepura