

Schedule XLV-Form No. 134

Vishwa Bank Road To Mehra Jola (Kathikapur)

Akhtar

R.O.D



Birpur

DIVISION

Kishanganj

R.O.D

Basantpur

SUB-DIVISION

MEASUREMENT BOOK

Md. Nadeem

Name to work—

1

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:— Construction of Road from Vishwa Bank Road to Melha talga (Koshikapur)					
Total Length:— 2.990 K.M					
Scheme:— MMHSY(SD)/2019-2020					
Block:— Basantpur (Kulgaun)					
Name of Agency:— Md. Nadeem Akhtar, Kishanganj					
Agreement No— 41 S.R.D/2020-2021					

(i) Construction cost Rs 2,52,41,957=	
(ii) year Maintenance Rs 22,72,314=	
Total Agreement Amount 2,75,14,271=	
Date of start:— 09/03/2021	
Date of start:—	
Date of completion:— 08/03/2022	
Date of measurement:— 06/08/2021	

(1) Construction of Reference Bench Mark: 3.00 Nos

(2) Construction of Reference pillar: 11.00 Nos

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>2nd and final Bill</u>					
Name of work - Construction of Road from Vishwa Bank Road To Mehtatola (Kochiwa -pur)					
Total Length 2.990 K.M					
Scheme M.M.Rsy (S.C) 2019-2020					
Block - Basantpur (Sudaul)					
Name of Agency - M/s. Maedam Maedam Akhtar (Kishanpur)					
Agreement No - 4/S.D. /2020-2021					
(i) Construction cost Rs. 252.4957 =					
(A) 5th year Maintenance cost Rs. 2272314 =					
Total Agreement Amount Rs. 27514275 =					
Date of start :- 09/03/2021					
Completion Date :- 08/03/2022					
Actual Date of Completion :- 29/07/2022					
Date of Measurement :- 29/07/2022					
(1) Construction of					
embankment with					
Material obtained					
from borrow pits					
Lead up to 100 M and					
1000 M etc. as per					
Earth work calculation chart					

Continuation

(i) CH - OM TO 1100M Rigid pavement

(ii) CH - 1100M TO 2990M Flexible pavement.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2nd and final Bill					
ABSTRACT of cost					
(1) Fixing of working Bench mark and Reference pillar etc. local area					
(i) Bench mark & W.M.B.P.					
(15) = 3.00 Nos					
@ Rs 4453 = 80 / each Re					13361 =
ii) Reference pillar etc					
Comp. W.M.B.P. (15) = 11.00 Nos					
@ Rs 2045 = 45 / each Re					2250 =
2) clearing and grubbing Road land etc. local					
Comp. W.M.B.P. (15) = 2.090 Hect					
@ Rs 5133 = 76 / Hect Re					106870 =
3) Box cutting etc. local					
Comp. W.M.B.P. (15) = 88.13 M ³					
@ Rs 74 = 16 / M ³ Re					6536 =
4) Roadway cutting in soil					
Comp. W.M.B.P. (15) = 52.87 M ³					
@ Rs 26 = 11 / M ³ Re					1381 =
5) Construction of embankment					

Continuation

Rs 150648 =

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
obtained from borrow pits etc deduct lead up to 100 M etc.					
C.V.P.M.B.P. (27) =					2875.64 M ³ 2807.43 M ³
But limited as per Agreement					
= 2807.45 M ³					
@ R. 140 = 25 / M ³ R.					393745 =
(6/6) Construction of embankment with material lead 1000 M					
C.V.P.M.B.P. (26) =					2469.43 M ³
But limited as per Agreement					
= 2349.06 M ³					
@ R. 185 = 69 / M ³ R.					436197 =
(7/7) Construction of subgrade and earthen shoulder					
C.V.P.M.B.P. (16) =					5887.91 M ³
@ R. 187 = 33 / M ³ R.					1102982 =
(8/8) Construction of granular sub-base grading - 2 Material					
C.V.P.M.B.P. (17) =					1690.67 M ³
@ R. 3668 = 02 / M ³ R.					620141 =
(9/9) Construction of WBM Gr III in Road embankment					

Continuation

R. 8284983 = 00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		B.f. RS			250,04,606=
Add @ 10% Seigniorage fee					
on Material cost Rs					24,90,03=
Total Rs					252,53,614=
Less for Below @ 0.05%					
as per Agreement Rs					12,627=
Total Rs					252,40,987=
Less for previous payment					
Rs					1,71,11,235=
Total Rs					81,29,752=
M. 29/10/2022 E. 29/10/2022 24/2/23 24/2/23 22/2/23 22/2/23					
<u>45 of 21/02/23</u> <u>for material statement</u>					
①	Spw.	11	164.79	m ³	
②	4/5 sand				
③	stone				
④	SS-1	6.145	MT.		
⑤	RS ₁	1.988	MT.		
⑥	SS-90	13.736	MT.		
M. 29/10/2022 E. 29/10/2022					

Continuation

29/11/22