

REC'D Path me petrol Pump ke pas to fakirna.

Schedule XLY-Form No. 134

MBNO-958 MMGSY-~~SC~~ GEN.

Jalaki Shuangang

DIVISION

SUB-DIVISION

14 SRD / 2022-23

MEASUREMENT BOOK

958

Cont Name - Pashwanu Yadav

1

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/WORK:- Construction of Road from R.E. Path to Petrol pump ke pass to Farkina under MNGS. Se					
Agency:- Paschimam yadon Sabharwal Roadhouse,					
Aggr. No.:- 14 SPD/2022-23					
Date of start:- 29.06.2022					

Date of Completion:- 28.06.2023

Date of Measurement:-

① Setting out the work

With pitlers - - - 642

(i) Benchmark pitlers -

4.50 NOS

(ii) Reference pitlers -

12.40 NOS

② Clearing and grubbing



road land by manual

means - - - 642

$2 \times 30 \times 30.10 \times 3.10 = 5400.60 \text{ m}^2$

$2 \times 20 \times 30.10 \times 3.10 = 3600.60 \text{ m}^2$

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Record entry					
① Const. of subgrade with approved material from borrow pits lead upto 1000 m and 100 m — — — — —					
10 x 30.0 x 7.276 x 0.300 — 654.84 m ³					
10 x 30.0 x 7.276 x 0.300 — 656.80 m ³					
20 x 30.0 x 7.276 x 0.300 — 1289.68 m ³					
10 x 30.0 x 7.276 x 0.300 — 654.84 m ³					
5 x 30.0 x 7.276 x 0.300 — 327.42 m ³					
5 x 30.0 x 7.276 x 0.300 — 327.42 m ³					
15 x 30.0 x 7.276 x 0.300 — 982.26 m ³					
5 x 30.0 x 7.276 x 0.300 — 327.42 m ³					
4 x 30.0 x 7.276 x 0.300 — 261.936 m ³					
5580.656 m ³					
 10-01-2022 JE  10/01/2022 JE					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Record entry					
① Const. of GSB by providing well graded material for pr-I material - - - - 611					
(1) BT Portion					
10 x 30.00 x 4.05 x 0.200 -					243.00 m ³
12 x 30.00 x 4.05 x 0.200 -					291.60 m ³
8 x 30.00 x 4.05 x 0.200 -					194.40 m ³
5 x 30.00 x 4.05 x 0.200 -					121.50 m ³
15 x 30.00 x 4.05 x 0.200 -					364.50 m ³
5 x 30.00 x 4.05 x 0.200 -					121.50 m ³
5 x 30.00 x 4.05 x 0.200 -					121.50 m ³
5 x 30.00 x 4.05 x 0.200 -					121.50 m ³
2 x 30.00 x 4.05 x 0.200 -					48.60 m ³
					(X) 1628.10 m ³
(11) C.C Portion					
2 x 5 x 30.00 x 0.375 x 0.100 -					11.25 m ³
2 x 5 x 30.00 x 0.375 x 0.100 -					11.25 m ³
2 x 4 x 30.00 x 0.375 x 0.100 -					9.00 m ³
2 x 1 x 20.00 x 0.375 x 0.100 -					1.50 m ³
					(Y) 33.00 m ³
X + Y - - -					1661.10 m ³
Jal 16-01-2023 JE					
16-01-2023					

ABSTRACT OF COST
set on A/c Bill.

24

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/Work: Const. of Road from					
REO Path me Petrol					
Pump ke pass to					
Fakirna under Magsy. &c					
Agency: Pansheram Yadav					
Sahyash, Madhepur.					
Aggr. No. 14 CBP/2022-23					
Date of Start - 29.06.2022					
Date of Completion - 28.06.23					
① Setting out The work					
with pillars - - - - - @1					
(i) Beauchmark pillars					
AMBP-01 Qty. 4.0 NIS					
@ Rs 4123.47/each — Rs 16493 = 88					
(ii) Reference pillars					
AMBP-01 Qty. 12.0 NIS					
@ Rs 1839 = 20/each — Rs 22070 = 88					
② Clearing and grubbing					
road land by manual					
means) - - - - - @12					
AMBP-02 Qty. 1.893 Hect					
L 100 1.89 Hect					
@ Rs 50879 = 81/Hect — Rs 151832 = 84					
					140397 = 60

Continuation

Material Statement

E/W — 9146.0 m³

S/Agrv — 1826.335 m³

C/Sand — 817.806 m³

~~Jul~~
18-01-2023
TE