

under Head (NABARD) Bridge (Channan)
Name of work - HL Rec Bridge over Kivil River

Schedule XLV-Form No. 134
Near Gopalpur village in Between Shahid Isfendera
Hall & Lakharpur Village. of Block in Channan
DIVISION

Sri Rajesh Kumar.

(Agg No- 34/530/22-23

Start Date - 24-01-2023

SUB-DIVISION

End Date - 23-01-2025

Balans - 22.50%.

MEASUREMENT BOOK

M.B.No - 758

1st RA Bill.

ABSTRACT OF COST

1

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: Construction of HLRCC Bridge over Kaul River near Bopalpur village in between Shahid Jitendra Hald & Lakhanpur village.					
Name of Agency: Rajesh Kumar Birlpur Begusarai					
Agreement no: 3A/SBD/2022-23					
Date of commencement: 24/01/2023					
Date of completion: 23/01/2025					
Agreed value: Rs 14,28,47,712.00					
1/a Supply, fitting & fixing & placing of HYSD Bar -- do-do-all complete					
Total Qty vide MB no- 759					
Page no-2 (A1/1) Qty. - 3.32 MT					
Page no-3 (A1/2) Qty. - 3.32 MT					
Page no-4 (A1/3) Qty. - 3.32 MT					
Page no-4 (A1/4) Qty. - 3.32 MT					
Page no-5 (A1/5) Qty. - 3.32 MT					
Page no-5 (A1/6) Qty. - 3.32 MT					
Page no-6 (A1/7) Qty. - 3.32 MT					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.F - 401,79,528/-		
			Rs 2,03,103/-		
		264m	@	Rs 23,372.80/-	
		= Rs 61,70,419.00 ✓			
3/	Providing steel liner 6mm thick do-do-all complete				
	Total Qty vide MB no-759				
	page no-11 Qty - 5.86 MT @				
	@ 1,23,668.73 = Rs 7,24,72,700				
	Rs 1,09,04,255/-				
	Add 1% less Rs 1,09,043/-				
	Add 12% GST Rs 13,08,511/-				
	Add S Fee Rs 35,919/-				
	Rs 1,23,57,728/-				
	Lumpsum amount 22% Rs 27,18,700/-				
	Total Rs 96,39,028				
	23	upto 24/12/23			
24.2 SE					
Materials Statement					
Sand 149-22MB					
St. Chips 301 MB					
	23				
24.2 SE					

Continuation