

MMGSY Const. of Road from Kaugkoh
Middle School se Kaugkoh yadav Tolga 15

(C)
Schedule XLV-Form No. 134
Agreement No- 24/SRD/MMGSY-2022-23

Name of Agency:- Md. Sahibuddin

DIVISION

Const Cost - 14924398:-
Major Cost - 1655340:-

AREA 104

SUB-DIVISION

Total 16579698:-

SIRKAT

MEASUREMENT BOOK

Date of Commence:- 11.05.2022
Date of Completion:- 10.05.2023

2641

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(7) Exc in excavation - do do - all job.					
P(7) 31.32m ³ @ 279.09 =					8741.00
(8) P/v P.C.C. 15m fd					
P(8) 5.70m ³ @ 5605.43 =					31951.00
(9) P/v P.C.C. 15 in Schedule					
do do - all job					
P(9) 27.74m ³ @ 6439.76 =					178639.00
(10) P/v of laying R.C.C. 10 P ₂					
do do - all job					
P(10) 15.00m ³ @ 2700.62 =					40509.00
(11) P/v granular Sub-base					
do do - all job					
P(11) 1392.30m ³ @ 3905.45 =					543758.00
					7258471.00
Add 12% G.S.T.					= 871017.00
Add 1% L.C.V.					= 72585.00
Add S.Fee					= 85697.00
					8287770.00
Less previous payment P(11) =					83854.00
					Total = 7454206.00
Subt 10/02/2023 J.E.					
Continuation					