

MR. 3054 (A New)

M.B. No - 554

C.F. Road from Midalle to School

22.23

Schedule XLY Form No. 134.

Aniyo and House of Balleshwar Yadav at
East Talo to the House of Chaman Lal

~~Yashu Ghos. Shriv~~

DIVISION

~~3995 Ghos. Shriv~~

SUB-DIVISION

Measurement Book

Satyendra Kumar Patra

1st on A/C Bill

1

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work :- MR of Road From					
Middle School Aranya via house					
of Balashwar yadav against					
tola to the house of chaman Lal yadav					
Name of Agency :- Satyendra K.R. Co.					
Construction Pvt. Ltd.					
Agreement NO :- 01/MBD/2022-2023					
Date of start of work :- 13.05.22					
Date of completion :- 12.02.2023					

① Clearing and grubbing road land					
by manual means including uprooting					
wild vegetation down down					
2x5x30.00x1.00 = 300m ²					
2x6x30.00x1.00 = 360m ²					
2x8x30.00x1.00 = 480m ²					
2x12x30.00x1.00 = 720m ²					
2x1x20.00x1.00 = 40m ²					
1900m ²					
= 0.1.90 ha.					

② Providing and fixing of typical					
Mysore Informative sign board -					
Logo of main Informative - 1 Nos.					

BFRS 1919592 = ∞

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
mandatory and Informatory sign					
i) 600mm x 750mm rectangular					
Nos vide T.M.B.P. 10				12 Nos.	
@ Rs 3480 = 74 / Nos					Rs 41768 =
ii) 800mm circular.					
Nos vide T.M.B.P. 10				12 Nos.	
@ Rs 3747 = 92 / Nos.					Rs 44975 =
iii) 600x450mm Rectangular					
Nos vide T.M.B.P. 10				14 Nos.	
@ Rs 3616 = 28 / Nos					Rs 50628 =
iv a) Thermo plastic paint					
Area vide T.M.B.P. 10				18 m ²	
@ Rs 721 = 98 / m ²					Rs 12995 =
iv b) Road strips.					
Nos vide T.M.B.P. 10				80 Nos.	
@ Rs 123 = 24 / Nos.					Rs 13394 =
⑮ Rec grade 19.5 boundary pillars: do...do..					
Nos vide T.M.B.P. 10				48 Nos.	
@ Rs 534 = 17 / Nos.					Rs 25640 =
⑯ Planting of trees by the road side and there maintenance					
Nos vide T.M.B.P. 11				48 Nos.	
@ Rs 855 = 50 / Nos.					Rs 41064 = 00
⑰ Road marking with hot applied Thermo plastic compound with reflectorising glass beads.					
on BT surface.					

Rs 21,50,056 =

Rs 2,15,0056 =

BERS 2150056

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
E/W - 1068.75 m ² x 34.81				—	6. 37203 =
26.5-9.5 - 19.152 m ² x 604.91				—	6. 11585 =
9.5-2.36m - 13.68 m ² x 514.58				—	6. 6998 =
2.36mm below - 21.888 m ² x 141.85				—	6. 3104 =
63-45mm - 48.496 m ² x 430.75				—	6. 20889 =
11.2mm - 28.775 m ² x 397.73				—	6. 11444 =
biting material - 3.206 m ² x 159.28				—	6. 510 =
53-22.4mm - 90.520 m ² x 511.44				—	6. 46295 =
13.2-009 - 26.931 x 523.37				—	6. 14094 =
9.8-4.75 - 66.070 m ² x 582.80				—	6. 38505 =
4.75 - 47.524 m ² x 251.35				—	6. 11945 =
281 - 0.843 ton x 45842.38				—	6. 38646 =

Rsi - 1.143 ton x 43640.38 - 6

SqD - 1.743 ton x 41885.39 - 6

Plastic labels - 0.152 ton x 53550 - 6

202572 =

Serpentine fence 10% of material

Cost

20257 = 00



29.11.2022

J.E

1st on a/c bill

17

Sch. XLV-Form No. 134

GIST RS. 22,23,460 = 00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Total Amount				RS	2512510 = 00
<u>Memo of payment</u>					
S. D	(a)	5 %		RS	125626 = 00
G. T	(a)	2 %		RS	50250 = 00
L. C. M	(a)	1 %		RS	22235 = 00
S. G. S. T	(a)	1 %		RS	22235 = 00
C. G. S. T	(a)	1 %		RS	22235 = 00
Taxes				RS	28745 = 00
S. F. W.				RS	20257 = 00
Royalty				RS	86998 = 00
					379581 = 00
				CFM S RS	2133929 = 00
				Total RS	2512510 = 00

Bill passed for RS. 2512510 = 00

(Rupees Twenty five Lacs Twelve -
Thousand five hundred ten only)

Key

Executive Engineer

R. W. D. Works Div

Gogri

13.07.23

13/01/2023

paid by CFM S

Dated - 13/01/2023

RC No - 2023001 3060071

13/01/2023

V. 13/01/2023

Continuation