

प्रमाणित किया जाता है, कि इस माप  
पुस्तक में कुल-100 (एक सौ) पृष्ठ हैं, जो कि  
स. मा. शा. का. वि. कार्गि कण्ट्रोल प्रोजेक्ट  
के तहत ही निर्माण किया जाता है।

09/08/19

Executive Engineer  
R. W. D. Works Division

Shakha  
09/08/19

Schedule XLV Form No.-134

DIVISION

SUB-DIVISION

## MEASUREMENT BOOK

1278

Name of officer

Date of first entry

Date of last entry

BF Rs 753708=

26

Sch. XLV-Form No.134

| Particulars            | Details of actual measurement |    |        |                     | Contents of area |
|------------------------|-------------------------------|----|--------|---------------------|------------------|
|                        | No.                           | L. | B.     | D.                  |                  |
| <u>Memo of Payment</u> |                               |    |        |                     |                  |
| 8/1 SD                 | —                             | —  | 60297  | =                   |                  |
| 2/1 ST                 | —                             | —  | 15074  | =                   |                  |
| 1/1 CAST               | —                             | —  | 7537   | =                   |                  |
| 1/1 SHOT               | —                             | —  | 7537   | =                   |                  |
| 1/1 U/LMS              | —                             | —  | 7537   | =                   |                  |
| 10% Time extension     | —                             | —  | 7537   | =                   |                  |
| Royalty                | —                             | —  | 5000   | = <del>32000</del>  |                  |
| Fee                    | —                             | —  | 2500   | = <del>15000</del>  |                  |
| Deduction              | —                             | —  | 180853 | = 1888353           | = 00             |
| By C.P.H.S             | —                             | —  | 572855 | = <del>565355</del> | = 00             |
| Total                  | —                             | —  | 753708 | =                   |                  |

paid for Rs 753708= Seven Lacs fifty three thousand Seven hundred Eight \$ By

C.P.H.S. Rs 572855= 565355=00

Executive Engineer  
R. N. D. (Works)

Divisional Engineer  
22/11/22

Lth on A/c Bill

Name of work:- Consin of  
road from Amgachhi to  
Dih mahua under  
M.M.G.S.V.(SC)

Agency- M/S Gold Mother Consts.  
Saraswathinagar, Mathura Dist  
Mathura; East Champaran.

Agreement no- G.S.V./2019-20

Date of work order- 24/07/2019

Date of completion as per  
Agreement - 23/07/2020

Date of measurement -

Continuation

30/12/2022  
i.e. Chiraiya.

30/12/2022  
A. E. Chiraiya

| Particulars                                                  | Details of actual measurement |    |    |    | Contents of area |
|--------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                              | No.                           | L. | B. | D. |                  |
| Abstract of cost                                             |                               |    |    |    |                  |
| (i) Constn of Ref & working B.M                              |                               |    |    |    |                  |
| 3.283 Km side TMS P22                                        |                               |    |    |    |                  |
| @ 11778 = 69                                                 |                               |    |    |    | 38669 = 00       |
| (ii) Constn of Ref Pillar/Burjee                             |                               |    |    |    |                  |
| 3.283 Km side TMS P22                                        |                               |    |    |    |                  |
| @ 11584 = 91                                                 |                               |    |    |    | 38033 = 00       |
| (2) Clearing & grubbing of road land including uprooting veg |                               |    |    |    |                  |
| 0.98 Hect side TMS P22                                       |                               |    |    |    |                  |
| @ 50148 = 62                                                 |                               |    |    |    | 49146 = 00       |
| (3) Constn of Embankment lead up to 1000 m                   |                               |    |    |    |                  |
| 843.223 m <sup>3</sup> side TMS P22                          |                               |    |    |    |                  |
| @ 155 = 23                                                   |                               |    |    |    | 130,894 = 00     |
| (4) Constn of Subgrade & earthen shoulder                    |                               |    |    |    |                  |
| 5027.58 m <sup>3</sup> side TMS P22                          |                               |    |    |    |                  |
| @ 156 = 97                                                   |                               |    |    |    | 7,89,179 = 00    |
| (5) Constn of embankment lead up to 100 m                    |                               |    |    |    |                  |
| 1967.52 m <sup>3</sup> side TMS P22                          |                               |    |    |    |                  |
| @ 116 = 48                                                   |                               |    |    |    | 2,29,177 = 00    |
|                                                              |                               |    |    |    | 12,75,098 = 00   |

Continuation

| Particulars                         | Details of actual measurement |    |    |    | Contents of area |
|-------------------------------------|-------------------------------|----|----|----|------------------|
|                                     | No.                           | L. | B. | D. |                  |
|                                     |                               |    |    | Bf | 12,75,098=00     |
| (6) Constn of granular              |                               |    |    |    |                  |
| 8 sub base by providing             |                               |    |    |    |                  |
| grading material                    |                               |    |    |    |                  |
| 1626.473m <sup>3</sup> vide Tms P23 |                               |    |    |    |                  |
| @ 2928=61                           |                               |    |    |    | 47,63,305=00     |
| (7) Providing laying & spreading    |                               |    |    |    |                  |
| 9 & compacting WBM                  |                               |    |    |    |                  |
| Gr III                              |                               |    |    |    |                  |
| 360.83m <sup>3</sup> vide Tms P23   |                               |    |    |    |                  |
| @ 3731=90                           |                               |    |    |    | 13,46,581=00     |
| (8) Providing & fixing of           |                               |    |    |    |                  |
| Information Board                   |                               |    |    |    |                  |
| 3 Nos vide Tms P23                  |                               |    |    |    |                  |
| @ 11788=53                          |                               |    |    |    | 35,366=00        |
| (9) E/W excavations in              |                               |    |    |    |                  |
| 2) foundation trenches              |                               |    |    |    |                  |
| 150.48m <sup>3</sup> vide Tms P23   |                               |    |    |    |                  |
| @ 288=02                            |                               |    |    |    | 43,341=00        |
| (10/28) Sand filling in             |                               |    |    |    |                  |
| foundation trenches                 |                               |    |    |    |                  |
| 11.44m <sup>3</sup> vide Tms P23    |                               |    |    |    |                  |
| @ 364=55                            |                               |    |    |    | 4170=00          |
| (11/35) B/F sloping in foundation   |                               |    |    |    |                  |
| trenches                            |                               |    |    |    |                  |
| 114.56m <sup>2</sup> vide Tms P23   |                               |    |    |    |                  |
| @ 295=12                            |                               |    |    |    | 33,809=00        |

Continuation

75,01,670=00



