

Schedule XLV-Form No. 134

DIVISION

SUB-DIVISION

Manoj Kumar

MEASUREMENT BOOK

MB No - 892

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Road Name - PMGSY					Road Baghla Yogenda
Yadar House Se Bindeshwari					
Yadar Ke ghaur tak.					
Agency - Manoj Kumar					
Agreement No - 39/SBD/MMGSY/2021-22					
Commencement date - 29.07.2021					
Completion date - 28.07.2022					
Agreement - 9520,907.00					
Rate - 0.61% Below					
(1) Setting out Pillars db - do					
all complete job: -					09 Nos ✓
(2) clearing and grubbing					
db - do all job: -					0.385 Hec ✓
(3) Excavation in road way					
Cutting for extra widening					
db - do all job: -					
Side	Nos	offset (m)	width (m)	Depth (m)	Qty (m ³)
2	4	30	0.625	0.10	15.00 ✓
2	6	30	0.625	0.10	22.50 ✓
2	5	30	0.625	0.10	18.75 ✓
2	4	30	0.625	0.10	15.00 ✓
					Qty - 71.25 m ³ ✓

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(5) Const. of embankment (Page No-03, item-05)					
(a) Lead with 100 m — 685.60 m ³ @ ₹ 184.65/m ³ —					₹ 126596.00
(b) Lead with 1000 m — 171.40 m ³ @ ₹ 220.93/m ³ —					₹ 37867.00
(6) GSB Gr-I (Page-04, item-06)					
409.50 m ³ @ ₹ 3044.44/m ³ —					₹ 1246698.00
(7) Irrigation Pipe (300 mm) (Page No-04, item-7)					
7.50 m @ ₹ 563.50/m —					₹ 4226.00
(8) Scheme and Information board (Page No-04, item-08)					
05 Nos @ ₹ 10757.49/each —					₹ 53787.00
Sub Total —					₹ 1523173.00
Add GST 12% —					₹ 182781.00
Add Labour cess 01% —					₹ 15232.00
Add S. fee. 10% —					₹ 35000.00
Total —					₹ 1756186.00
0.61% Below —					10713 = ₹
10/10/2022 JE					1745473 = ₹