



| Particulars                          | Details of actual measurement |    |    |          | Contents of area |
|--------------------------------------|-------------------------------|----|----|----------|------------------|
|                                      | No.                           | L. | B. | D.       |                  |
| name of work:- construction          |                               |    |    |          |                  |
| And CD-work from Raghapur            |                               |    |    |          |                  |
| Durga mandirasthan to                |                               |    |    |          |                  |
| patkwar Durga mandir road            |                               |    |    |          |                  |
| under mnsy (sc)                      |                               |    |    |          |                  |
| Agency:- Sri Amit Kumar Singh        |                               |    |    |          |                  |
| Agreement no- 162 S.B.D / 2020-21    |                               |    |    |          |                  |
| Date of Commencement:- 15-02-2021    |                               |    |    |          |                  |
| Date of completion:- 14-02-2022      |                               |    |    |          |                  |
| Actual Date of completion:- 22-01-22 |                               |    |    |          |                  |
| Further measurement = Nil            |                               |    |    |          |                  |
|                                      |                               |    |    | Ques     |                  |
|                                      |                               |    |    | 20/12/22 |                  |
|                                      |                               |    |    | J.E      |                  |
| (ABSTRACT of work)                   |                               |    |    |          |                  |
| Item no (1), grading And             |                               |    |    |          |                  |
| fixing setting out plan - etc        |                               |    |    |          |                  |
| Qty. ride mnsy - 26                  |                               |    |    |          |                  |
| Qty = 19 nos                         |                               |    |    |          |                  |
| @ Rs 2380.71 / each = Rs 45233 =     |                               |    |    |          |                  |
| Item no (2), clearing And            |                               |    |    |          |                  |
| scrubbing of vegetation - etc        |                               |    |    |          |                  |
| Qty. ride mnsy - 26                  |                               |    |    |          |                  |
| Qty = 0.68 Holes                     |                               |    |    |          |                  |
| @ Rs 51133.76 / H = Rs 34771 =       |                               |    |    |          |                  |
| Item no (3), - dismantling           |                               |    |    |          |                  |
| of existing structures - etc         |                               |    |    |          |                  |

Continuation



| Particulars                   | Details of actual measurement |    |    |    | Contents of area |
|-------------------------------|-------------------------------|----|----|----|------------------|
|                               | No.                           | L. | B. | D. |                  |
| Item no (24) :- plain R.C.C.  |                               |    |    |    |                  |
| insubsture - - - of R12       |                               |    |    |    |                  |
| Qty. vide Tmp - 32            |                               |    |    |    |                  |
| Qty = 202.44 m <sup>3</sup>   |                               |    |    |    |                  |
| @ Rs 6290.75 / m <sup>3</sup> |                               |    |    |    | = Rs 1273499.2   |
| Item no (25) :- plastering    |                               |    |    |    |                  |
| mp-3 laying 1000 mm - of R12  |                               |    |    |    |                  |
| Qty. vide Tmp - 32            |                               |    |    |    |                  |
| Qty = 45 m                    |                               |    |    |    |                  |
| @ Rs 3712.57 / m              |                               |    |    |    | = Rs 167066.2    |
| Item no (26) :- painting on   |                               |    |    |    |                  |
| parapet wall - - - of R12     |                               |    |    |    |                  |
| Qty. vide Tmp - 32            |                               |    |    |    |                  |
| Qty = 49.56 m <sup>2</sup>    |                               |    |    |    |                  |
| @ Rs 14.18 / m <sup>2</sup>   |                               |    |    |    | = Rs 7732.2      |
| Total = Rs                    |                               |    |    |    | 123,93431.20     |
| Add 12% G.S.T = Rs            |                               |    |    |    | 148,7201.20      |
| Add 1% Let = Rs               |                               |    |    |    | 123,933.20       |
| Add 8% fe = Rs                |                               |    |    |    | 175,240.20       |
| Total = Rs                    |                               |    |    |    | 141,79717.20     |
| 11.22% Below = Rs             |                               |    |    |    | 15,90964.20      |
| Total = Rs                    |                               |    |    |    | 125,88,753.20    |
| Deduct pro paid Bill = Rs     |                               |    |    |    | 11,14,87005.20   |
| Total = Rs                    |                               |    |    |    | 11,01,748.20     |
|                               |                               |    |    |    | Q. No.           |
|                               |                               |    |    |    | 29/12/22         |
|                               |                               |    |    |    | J.E              |

Continuation