

ТОЗ НАТНУА КННАРНТИУА РПНН ТО МУСА
ТОЛТ

Schedule XLV-Form No. 134

ПУТА ЕНГЕНЕЕРИНГ & CONST. DIVISION

НАТНУА SUB-DIVISION

ММGSY-SC

MEASUREMENT BOOK

MB-ND-483

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Record measmt.</u>					
N/W -	T03 Hathua - Khairaliya				
	Path to Mustoli, length - 1.470				
N/Agency -	Puja Engineering & Const Co				
Aggr No.	45/SB0 (MMK94-SC) 2020-2				
Aggr value -	B 10289485210 (920694841082540)				
Date of Commencement	04.10.2020				
Date of Completion	03.10.2021				
<u>Date of measmt. - 30.03.2021</u>					
(1/1) Cuts of Ref & workup					
B.M. ---	as per keep				
	--- 1.47 KM				
(2/2) Cuts of Ref Pillars -					
---	as per keep				
	--- 1.47 KM				
(3/3) Clearing and grubbing					
road Land measurement					
--- road w/d ---	as per				
	$2 \times 1470.4 \times 1.50(a) = 4410.4 \text{ m}^2$				
	--- 0.44 Hect				
(4/4) Cuts of embankment					
approximate obtained from					
borrow pit - ---	1000 M				
load as per keep					

Continuation

B-F RS-7719679=w

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
27 28 Providing and laying 30mm R.C.C H.P NPS for irrigation purpose. do do all comp					
Qty vide TMB Page No- 29					
30.0M @ RS 753.30/m - 22599=w					
28 30 planting of Tree and their maintenance for one year. do do all comp					
Qty vide TMB Page No- 29					
98 Nos @ RS 819.92/m - 80352=w					
				Rs -	7822630
Less Below - 612% -					478745
					477845
				Rs -	7343885
Add GST - 12% - +					881266=w
Add Labour cost 1% - +					73439=w
Add S.F - (F) +					78411=w
Add S.F Page (21) +					23352=w
Total Rs -					8400353=w
Less Previous -					7427433=w
					Total Rs - 972920=w
17.12.2022 J.E					
CXL 19/12/22					