

MR (3054) - New main to area Policy 2018.
Schedule XLV-Form No. 134

N/R - Alimare PWD Road to Duni Asthan
Kuskaula Basti tan

DIVISION

SUB-DIVISION

Vijay Kumar Rautanar.
MB. No-1243

MEASUREMENT BOOK

ABSTRACT OF COST for 2nd & final bill 23

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Clearing and grubbing road land -					
0.62 Hect vide P-⑬.					
@ Rs 59.726 = 13/Hect					
					Rs 37,030.00
② Excavation for roadway in soil using manual means -					
Box cutting -					
22.97 m ³ vide P-⑬					
@ Rs 99 = 69/m ³ - - Rs 2,290.00					
③ Const. & Super of road					
road shoulder with soil obtained from borrow pits upto 1000m lead -					
22.97 m ³ vide P-⑬					
+ 1312.14 m ³ vide P-⑳					
= 1335.11 m ³					
@ Rs 254 = 46/m ³ Rs 3,39,732.00					
④ PIV const. of G.S.B units					
grading II material -					
46.20 m ³ vide P-⑬					
@ Rs 2528 = 26/m ³ Rs 1,16,806.00					
⑤ PIV WBM gr II -					
53.816 m ³ vide P-⑬					
@ Rs 5270 = 44/m ³ Rs 2,83,634.00					
					Rs 7,79,492.00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		B. F.R.	95,	66,	208200
Less 0.25% as agreement					
					Rs 23,91600
					Rs 95,42,89200
Less previous payment					
		vid P-18			Rs 85,76,57700
					Rs 9,65,71500
Note - Work has been completed as per Specification					
15.11.2022					

Upto date material statement					
① Soil	-	1312.14	m ³		
② Stone aggregates	-	890.69	m ³		
③ pebbles	-	4.31	m ³		
④ Coarse sand	-	154.05	m ³		
⑤ local sand	-	22.18	m ³		
⑥ Bricks	-	11485	NL		
⑦ Emulsion (S-1)	-	1.158	MT		
⑧ Emulsion (R S-1)	-	2.622	MT		
⑨ Bitumen (S-90)	-	2.589	MT		
⑩ Bitumen (S-65)	-	23.556	MT		
⑪ Slaked lime (filler)	-	9.00	MT		

15.11.2022 Continuation
JE minapur