

Schedule XLV-Form No. 134

House of Binod Sharma To PWD Road

Total Length:- 1.630 K.M, MMBSY (SC)/2020-2021

R.O.W.D Birpur

DIVISION

R.O.W.D Pratapganj

SUB-DIVISION

MEASUREMENT BOOK

923
613/21

Md. Balur Rahman, Saharsa

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
4th and Final Bill:-					
Abstract of Cost					
Name of work:- Construction of					
Road from House of Binod Sharma					
To PWD Road Tak.					
Scheme:- MMGSY (S) for year 2020-21					
Block:- Pratapganj, (Supaul)					
Agency:- Md. Baniur Rahman.					
Agreement No & Date:- 575BD/2020-21					
Total Road length = 1.630 km					
C.C. Pavement length = 0.200 km					
B.T. length = 1.430 km					
1000mm dia H.P. Culvert :- 4 Nos					

Box Culvert :- 2 Nos

Date of Start :- 06-02-2021

Date of Completion :- 05-02-2022

Actual Date of Completion :- 28-05-2022

Items of Work:-

(1) Fixing Bench-mark & Pillar :-

Qty vide T.M.B.P. No: (33)

1/1 Bench-mark :- 2 Nos

@ Rs 4418.44/each - .. Rs 8837=00

(1) Reference Pillar :- 6 Nos

@ Rs 2038.94/each - .. Rs 12234=00

(2) Clearing & Grubbing :-

Qty vide T.M.B.P. No: (34) = 1.140 Ha

@ Rs 52966.72/Ha - .. Rs 60382=00

Continuation

Rs 81453=00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					B/F - Rs 13581187=00
(11) RCC cement Concrete:- 6.72m ³					
@ Rs 1128.62/m ³					Rs 7584=00
(12)/42 Dismantling of Existing					
Qty vol of T.M.B P NO: (42) = 101.475m ³					
@ Rs 235.20/m ³					Rs 23867=00
(43)/43 Removal all Type H.P.C 600mm					
Qty vol of T.M.B P NO: (42) = 22.50RM					
@ Rs 181.13/RM					Rs 4075=00
Add:-					Rs 13616714=00
G.S.T @ 12%					(+) Rs 1634006=00
Labour Cess @ 1%					(+) Rs 136167=00
S. Fee					(+) Rs 163200=00
					Rs 15550087=00
Less for @ 3.11% below					
as per Agreement					(-) Rs 483608=00
					Rs 15066479=00
Less for Privous pay Amount					
					(-) Rs 13574667=00
					Rs 1491812=00
<i>Muzaffar</i> JE 16/12/22					<i>AE</i> 16/12/22
<i>CA</i> 1.23					