

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work! -	Ffahari mulya				
	Sada to mulya tols.				
Agency! -	Amif Kumar (madyburg)				
Agreement no -	26 SBD/2020-21				
Date of start -	12/06/2022				
Date of Com -	11/06/2021				
Actual Date of Comp. -	01/04/2022				
	Measurement - Nil				
	ABSTRACT of cost				
(1) (a)	providing benchmarks				
	Pillar - 2 -				
	Qty. v. group No. (42)				
	Gross @ Rs 4260.71/each 8521.2				
(b)	providing Reference				
	Pillar - 2 -				
	Qty. v. group No. (42)				
	Gross @ Rs 1941.30/each 11648.2				
(2/2)	cleaning and grubbing				
	Road land - 2 -				
	Qty. v. group No. (42)				
	113hec @ Rs 1133.76/hec 57781.2				
(2/3)	Box cutting excavation				
	5m from Roadway cutting				
	Qty. v. group No. (42)				
	28.35 m ³ @ Rs 74.16/m ³ 2102.2				

Continuation

C. V. S.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(24/25) providing material leveling course — P.H. v. S. v. P No. (51) 13.80 m ² @ Rs 5279.04/m ² 72299-					
(24/26) plain / Reinforced Cement. Concrete — P.H. v. S. v. P No. (51) 101.22 m ² @ Rs 5971.99/m ² 604485-					64
(24/27) providing and laying RCC NP 3 phase — P.H. v. S. v. P No. (52) 22.50 m ² @ Rs 3577.40/m ² 80492-					
(25/28) painting of parapet wall P.H. v. S. v. P No. (52) 61.92 m ² @ Rs 9719/m ² 6018-					
Total Rs					10391796-
Add @ 12% GST Rs					1247015-
Add @ 1% L.C. Rs					103918-
Total Rs					11742729-
Less @ 1.77% below Rs					-207846-
Total Rs					11534883-
Less previously paid Rs					-10652479-
Total Rs					882404-
Approved by 15/12/2022 JE					28/12/2022 AE
					30.12.22 BE

Continuation