

5th and final bill

37

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Const. of Rd from chakura mirbista to Nurdichak under MMGSY.					
Agency - Ghanashyam Singh					
At - Apsar Dist Nawada					
Ag. No - RWD/Nawada/ G/MMSY/SBP/ 2020-21					
Date of commencement - 17/06/20					
Date of completion of - 16/4/21					
Date of actual completion - 30/3/22					
Abstract of cost					
1/1 Const of working bench mark etc					
1.50 km (TMSP-30)					
CR 6228.88/km to 9343.21					
2/2 Const of reference Pile etc					
1.50 km (TMSP-31)					
CR 1528.39/km to 2293.00					
3/3 Clearing and grubbing of Road land -					
0.75 Hect (TMSP 31)					
CR 94977.70/Hect 71233.00					
4/4 Excavation of Roadway Soil - etc					
8172.24 M ³ CR 215.17/M ³ 1757931.00					
Continuation					

Continuation

Continuation