

APPLY NEXT

Pr. B. No. 3344

ਸਮੇਤ-ਪਰਿਵਾਰ ਦੇ ਮੈਂਬਰਾਂ ਦੀਆਂ ਖੇਤਰ ਘਾਟੀ ਦੇ ਨਕਸ਼ੇ

ਪਰਿਵਾਰੀ ਸ਼ੇਡੂਲ XLV Form No. 134.

ਪਰਿਵਾਰੀ ਸ਼ੇਡੂਲ ਨੰਬਰ 134

ਸ਼ੇਡੂਲ ਨੰਬਰ 134

DIVISION

SUB-DIVISION

ਪਰਿਵਾਰ

Measurement Book

Pr. B. No. 3344

Final bill

33

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - NH-85 to Hekam Harizon chhatt ghat tak.					
Agency - Vishnu Kumar Pandey					
Agreement no - 25SRD/2020-21					
Date of start of work - 06/07/2020					
Date of completion - 05/07/2021					
Actual completion - 07/06/22					
Measurement					
NIL					
Gsingh 07/12/22 JE					
Kumar 07/12/22 JE					
Abstract of cost					
1. clearing & grubbing road land - do					
amt = 0.21 hect P-(24)					
itm - (1) @ Rs 51133.76					
= Rs 10738:-					
2. setting out pillars do					
amt = 1.050 km P-(24)					
itm - (2) @ Rs 5975.34					
= Rs 6274:-					
(3) Box cutting do					
amt = 83.70 m ³ P-(24)					
itm - (3) @ Rs 126.24/m ³					
= Rs 10567:-					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(4) const. of embankment		do			
ent = 50.22 m ³				P-(24)	
item - (4) @ Rs 88.36				= Rs	44372
(5) const. of embankment		do			
ent = 419.27 m ³				P-(24)	
item - (5) @ Rs 184.30				= Rs	772712
(6) const. of subgrade & earthen shoulder		do			
ent = 319.985 m ³				P-(25)	
item - (6) @ Rs 210.88					
				= Rs	674782
(7) const. of granular subbase		do			
ent = 156.01 m ³				P-(25)	
item - (7) @ Rs 3313.17					
				= Rs	5168872
(8) WBM gr - III		do			
ent = 295.311 m ³				P-(25)	
item - (8) @ Rs 4034.93					
				= Rs	11915592
(9) const. of unreinforced plain cement concrete		do			
ent = 541.62 m ³				P-(25)	
item - (9) @ Rs 7649.17/m ³					
				= Rs	41429432

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(10) Prime coal					
— do —					
ent =	618.75	m ²	P-	(26)	
itm - (10) @ Rs	45.58	= Rs			28203 =
(11) Tack coal					
— do —					
ent =	618.75	m ²	P-	(26)	
itm - (11) @ Rs	15.68	= Rs			9702 =
(12) MSS mix seal surfacing					
— do —					
ent =	618.75	m ²	P-	(26)	
itm - (12) @ Rs	244.88	= Rs			151519 =
(13) Boundary pillar					
— do —					
ent =	17	No.	P-	(26)	
itm - (13) @ Rs	5072	= Rs			86192 =
(14) Kilometer stone					
(i) — do —					
ent =	3	No.	P-	(26)	
itm - (14) @ Rs	2225.51	= Rs			6677 =
(ii) 200 m stone — do —					
ent =	4	No.	P-	(27)	
itm - 14(ii) @ Rs	625.16	= Rs			2501 =

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(15) Providing & fixing of retro-reflective cautionary -- do --					
(i) 600 mm equilateral triangle board -- do --					
ant = 2 No. P- (27)					
itm - 15 (i) @ Rs 3582.12					
				= Rs	71642
(ii) 600 mm circular board -- do --					
ant = 2 No. P- (27)					
itm - 15 (ii) @ Rs 4740.23					
				= Rs	74802
(iii) 600 mm x 450 mm rectangular board -- do --					
ant = 1 No. P- (27)					
itm - 15 (iii) @ Rs 4643.72					
				= Rs	46432
(16) Providing & erecting direction & place identification sign -- do --					
ant = 2 No. P- (28)					
itm - (16) @ Rs 10413.92					
				= Rs	208272
(17) Providing & Laying of hot applied Thermo-plastic compound -- do --					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
ent = 210 m ² P - (28)					
itm - (17) @ Rs 735.44					
				Rs	154442 =
(18) Providing & fixing of typical informative sign board - do -					
ent = 3 No. P - (28)					
itm - (18) @ Rs 9366.86					
				Rs	28100 =
(19) Brick masonry work in cement mortar - do -					
ent = 5.76 m ³ P - (28)					
itm - (19) @ Rs 6532.66					
				Rs	37628 =
(20) Providing P.C.C m + 20 capping - do -					
ent = 24 m P - (29)					
itm - (20) @ Rs 412.25					
				Rs	9894 =
(21) Plastering with cement mortar - do -					
ent = 40.32 m ² P - (29)					
itm - (21) @ Rs 164.10					
				Rs	6616 =

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(22) Planting of trees by the road side					
do					
cont = 16 No. P-(29)					
ctm - (22) @ Rs 822.26					
				2 Rs	13156=
				Total Rs	6527325=
Add GST - 12% (+) Rs					783279=
Add Labourers 1% (+) Rs					65273=
				Total Rs	7375877=
Add Signage fee (+) Rs					64983=
				Total Rs	7440860=
Less 0.01% as per agreement				(-) Rs	744=
				Total Rs	7440116=
Less previous bill amount				(-) (i) Rs	1945149=
				(-) (ii) Rs	2758555=
				Total Rs	2736412=
Original 07/12/22 JE				07/12/22 AB	03/01/23 CLP