

MM-5Y-5C

Pr. B. NO-3389

Schedule XLV-Form No. 134

સાચી માપન માટે પ્રમાણિત માપન સાધનોનો ઉપયોગ કરવો

પ્રમાણિત માપન 110513D/2021

DIVISION

અવકાશી માપન માટે

સી અવકાશી માપન માટે

SUB-DIVISION

સાચી માપન

MEASUREMENT BOOK

Pr. B. NO-3389

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W - Taurpur Achipur Maricha primary					
Ganhar ya Oor Tula to Harijan					
Grayi Tola pandit Tola					
Agency:- SRI Sumit Singh					
Agreement:- 110/SB/D/2020-21					
Date of start:- 16/09/2020					
Date of Completion:- 15/09/2021					
Date of entry:- 02/12/2022					

Work done

① Box-cutting of existing Road					
Side - - - E/W					
2x6x4x25.00x0.525x0.100	-	63.00	cm		
2x3x25.00x0.525x0.100	-	7.88	"		
		70.88	cm		
② Cont. of G.S.B by P.V. Wall					
graded Material - - - E/W					
2x6x4x25.00x0.525x0.100	-	63.00	cm		
2x3x25.00x0.525x0.100	-	7.88	"		
6x4x25.00x4.050x0.100	-	243.00	cm		
3x25.00x4.050x0.100	-	30.38	"		
		344.26	cm		
③ WBM Ur-3 - P.V. Laying, spreading and Compacting Stone aggregates - - E/W					

[illegible]

Continuation

ABSTRACT OF COST

18

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① setting out of Benchmark - E/I					
1.175 km vide P.M-1					
@ Rs 3683 = 34/km					Rs 4328 = 0
② setting of Reference pillar					
1.175 km vide MD P-1					
@ Rs 1701 = 94/km					Rs 2000 = 00
③ clearing and grubbing area					
Land - E/I					
0.82 Hec vide MD P-1					
@ Rs 51133 = 76/Hec					Rs 41930 = 00
④ Box-cutting of existing Road side - E/I					
27.50 cum vide MD P-1					
70.88 cum vide MD P-16					
108.38 cum vide MD P-16					
108.38 cum					
@ Rs 74 = 16/cum					Rs 8037 = 00
⑤ Const. of Embankment - E/I					
453.0 cum vide MD P-2					
@ Rs 141 = 14/cum					Rs 63936 = 00
⑥ Const. of subgrade - E/I					
109.38 cum vide MD P-2					
@ Rs 176 = 86/cum					Rs 19345 = 00
⑦ Const. of Cuts by P.W. well					
graded Material - E/I					
51.39 cum vide MD P-12					
344.26 cum vide MD P-16					
395.65 cum					
Limit 285.44 cum					
@ Rs 3123 = 97/cum					Rs 1204103 = 00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
8/9/14 WDM Lr-3 - p/v. Laying & spreading and compacting stone aggregate - 2/1					
149.28 Cum wide M.D.P-13					
189.84 Cum wide M.D.P-17					
339.12 Cum					
Limit 332.12 Cum					
@ R 3797 = 70/Cum					R 1261292 = 00
9. Const. of 10 m reinforced Cement concrete pavement					
30.50 Cum wide M.D.P-11					
@ R 7175 = 30/Cum					R 2163353 = 00
10/27 Earthwork in excavation					
15.66 Cum wide M.D.P-2					
@ R 272 = 01/Cum					R 4260 = 00
11/28 p/v M 15 pcc (1:2.5:5) as leveling course in foundation					
2.85 Cum wide M.D.P-2					
@ R 5650 = 52/Cum					R 16104 = 00
12/29 Brick Masonry Work in CM (1:4) in H.W.					
13.87 Cum wide M.D.P-2					
@ R 5355 = 20/Cum					R 74277 = 00
13/30 p/v and laying R.C.C. Pipe M.D.P-3 for Culvert					
7.50 M wide M.D.P-3					
@ R 2545 = 38/M					R 19090 = 00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(14/31) plastering with cm (1:4) on brick work					
38.48 Sqm vide MDP-3					
CRS 145 = 04/Sqm					R 5581 = 00
(15/32) p/v 1.5 mm cement painting					
9.12 Sqm vide MDP-3					
CRS 46 = 28/Sqm					R 422 = 00
(16/33) painting two coats on new concrete surface					
60.84 Sqm vide MDP-3					
CRS 98 = 16/Sqm					R 5972 = 00
(17/36) p/v and fixing of typical minor elements etc.					
02 No. vide MDP-4					
CRS 109/2 = 27/each					R 21825 = 00
					R 4915855 = 00
Less 13.30% below					R 653809 = 00
					R 4262046 = 00
Add 12% G.S.T.					R 511446 = 00
Add 1% L.Cess					R 42620 = 00
See storage for (+)					R 56000 = 00
					R 4872112 = 00
Previous Bill					R 2168511 = 00
					R 2703601 = 00
For P. 02/12/2022 JE					
09/12/22 AE					
					R 41 Wip 03/01/23