

MPG SY. NEW SC

MP.13.NO-3464

Schedule XLY-Form No. 134

उत्कृष्टित मध्य विद्यालय द्वारा उद्घोषित सुनलित निगरि केदार तक पय।
प्रकारनामा संतो-

संवेदक: मी प्रिरेड कुमार सिंह

DIVISION

मी विमिश्रीरकर प्रसाद (सहा आरि)

SUB-DIVISION

सुआय

MEASUREMENT BOOK

MP.B.NO-3464

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W - Isuabur prakhond me utkramit					
Madhya Vidyalay Darwa Ura					
Se Seemil Talsati ke ekhar tar.					
Length: - 0.800 Km					
Agency: - Sri Sirendra K. Singh					
Agreement No: - 116/S/37/2020-21					
Date of Start: - 07/04/2021					
Date of Completion: - 06/01/2022					
Date of Actual Completion: - 03/01/2022					

Work done

Further Measurement: - Nil

Sd/-

02/12/2022

JE

Sd/-

04/01/2023

JE

ABSTRACT OF COST

15

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Setting up of Benchmark - EI					
0.800 km wide MB P-1					
@ Rs 3679 = 13/km					Rs 2943 = 0
② Setting of Reference pillar					
0.800 km wide MB P-1					
@ Rs 1699 = 74/km					Rs 1360 = 0
③ Clearing and grubbing Road					
Land ——— EI					
0.32 Hec wide MB P-1					
@ Rs 51133 = 76/Hec					Rs 16363 = 0
④ Box-cutting of existing Road ——— EI					
72.00 cum wide MB P-1					
@ Rs 74 = 16/cum					Rs 5340 = 0
⑤ Const. of Embankment — EI					
Lead up to 1000 m					
256.41 cum wide MB P-7					
@ Rs 175 = 22/cum					Rs 44928 = 0
⑥ Const. of Embankment — EI					
Lead up to 100 m					
470.62 cum wide MB P-7					
@ Rs 141 = 14/cum					Rs 66420 = 0
⑦ Const. of subgrade — EI					
414.55 cum wide MB P-7					
@ Rs 176 = 86/cum					Rs 73317 = 0
⑧ Const. of G.S.D. by piling					
graded Material — EI					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
238.76 cum vide MB p-3					
@ R 3129 = 60/cum					R 742498 = 0
⑨ p/v Laying, spreading and					
Compacting stone aggregate - 11					
227.16 cum vide MB p-3					
@ R 3780 = 33/cum					R 859118 = 0
⑩ p/v and applying prime					
coat with SS-1 - 11					
1515.00 Sqn vide MB p-5					
@ R 44 = 73/sqm					R 67766 = 0
⑪ p/v and applying Tack					
coat with RS-1 - 11					
1515.00 Sqn vide MB p-5					
@ R 1524 = 15/sqm					R 23040 = 0
⑫ p/v and Laying and rolling of					
close graded premix surface					
1515.62 Sqn vide MB p-5					
@ R 233 = 49/sqm					R 353737 = 0
⑬ Parth. of Unreinforced cement					
concrete pavement - 11					
24240 cum vide MB p-4					
@ R 7159 = 12/cum					R 1735371 = 0
⑭ 1/4" gran stone					
2274 sq vide MB p-5					2274 = 0
@ R 605 = 52/sqm					R 1817 = 0
⑮ 200mm stone					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
03 Nos. wide MB P-05					
@ Rs 605 = 52/each					Rs 1817 = 00
(16) Boundary pillar					
20 Nos. wide MB P-5					
@ Rs 486 = 28/each					Rs 9726 = 00
(17) 600 mm circular					
04 Nos. wide MB P-5					
@ Rs 4952 = 17/each					Rs 19809 = 00
(18) 900 mm equilateral triangle					
02 Nos. wide MB P-5					
@ Rs 5449 = 70/each					Rs 10900 = 00
(19) 600 mm x 450 mm rectangular					
02 Nos. wide MB P-6					
@ Rs 4824 = 98/each					Rs 9649 = 00
(20) p/v and laying of hot applied thermoplastic compound					
160.00 sqm wide MB P-6					
@ Rs 735 = 44/sqm					Rs 117670 = 00
(21) planting of trees by the road sides					
40.00 Nos. wide MB P-6					
@ Rs 819 = 92/each					Rs 32797 = 00
(22) p/v and laying of a reinforced cement concrete pipe duct 300					
7.50 M wide MB P-6					
@ Rs 803 = 52/m					Rs 6026 = 00
(23) Direction sign board					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
01 No vide MB p-6					
CRS 3160 = 16/each					Rs 316020
(24) p/r and fixing of typical					
many informative sign board					
04 No vide MB p-6					
CRS 10908 = 32/each					Rs 4363320
					Rs 424961320
Less 1/6.38.1/6 each					Rs 61109420
					Rs 363857920
Add 1/2% U.S.T. - G					Rs 43662220
Add 1% L. cess - G					Rs 3638520
Settlement Fee - G					Rs 3473200
					Rs 414625820
Previous Bal					Rs 232190420
					Rs 182435420
Final 02/12/2022 JE					
AE 04/01/2023 AE					
Signature 03/01/23					