



# 2nd on RA/c bill

8

Sch. XLV—Form No. 194

| Particulars                 | Details of actual measurement |    |    |    | Contents of area |
|-----------------------------|-------------------------------|----|----|----|------------------|
|                             | No.                           | L. | B. | D. |                  |
| Name of work—Paigambarpur   |                               |    |    |    |                  |
| Sikariya road sadak         |                               |    |    |    |                  |
| Mirijapur Nayanbari         |                               |    |    |    |                  |
| Kendra to Khurd laura       |                               |    |    |    |                  |
| Khen hole huge karbar       |                               |    |    |    |                  |
| lak.                        |                               |    |    |    |                  |
| Agency—Sandeep kumar        |                               |    |    |    |                  |
| Agreement no—95 SBD/2020-21 |                               |    |    |    |                  |
| Date of start of work—      |                               |    |    |    |                  |
| Date of completion—         |                               |    |    |    |                  |
| Measurement                 |                               |    |    |    |                  |

NIL

31/12/22  
JE

31/12/22  
JE

Abstract of cost

1. Letting out pillars

amt = 1.530 Km P- (4)

item - (1) @ Rs 6021.75

= Rs 92132

2. clearing of grubbing road land - do -

amt = 0.26 hect P- (4)

item - (2) @ Rs 51133.762

Rs 132952

Continuation

## Sch. XLV—Form No. 134

| Particulars                               | Details of actual measurement |    |    |              | Contents of area |
|-------------------------------------------|-------------------------------|----|----|--------------|------------------|
|                                           | No.                           | L. | B. | D.           |                  |
| 3. Box cutting                            |                               |    |    |              |                  |
| — do —                                    |                               |    |    |              |                  |
| ent = 124.275 m <sup>3</sup>              | P-(4)                         |    |    |              |                  |
| itm - (3) @ Rs 126.24                     |                               |    |    |              |                  |
|                                           |                               |    |    | = Rs 15688 = |                  |
| 4. const. of embankment                   |                               |    |    |              |                  |
| — do —                                    |                               |    |    |              |                  |
| ent = 74.57 m <sup>3</sup>                | P-(4)                         |    |    |              |                  |
| itm - (4) @ Rs 88.36 =                    |                               |    |    |              |                  |
|                                           |                               |    |    | Rs 6589 =    |                  |
| (5) const. of embankment                  |                               |    |    |              |                  |
| — do —                                    |                               |    |    |              |                  |
| ent = 740.59 m <sup>3</sup>               | P-(4)                         |    |    |              |                  |
| itm - (5) @ Rs 184.30 =                   |                               |    |    |              |                  |
|                                           |                               |    |    | Rs 136491 =  |                  |
| (6) const. of subgrade & earthen shoulder |                               |    |    |              |                  |
| — do —                                    |                               |    |    |              |                  |
| ent = 642.68 m <sup>3</sup>               | P-(5)                         |    |    |              |                  |
| itm - (6) @ Rs 210.88 =                   |                               |    |    |              |                  |
|                                           |                               |    |    | Rs 135528 =  |                  |
| (7) const. of granular subbase            |                               |    |    |              |                  |
| — do —                                    |                               |    |    |              |                  |
| ent = 425.67 m <sup>3</sup>               | P-(5)                         |    |    |              |                  |
| itm - (7) @ Rs 3430.73                    |                               |    |    |              |                  |
|                                           |                               |    |    | Rs 1460444   |                  |
| (8) WBM gr-IIT                            |                               |    |    |              |                  |
| — do —                                    |                               |    |    |              |                  |

Continuation

Continuation