

| Particulars         | Details of actual measurement |    |    |    | Contents of area |
|---------------------|-------------------------------|----|----|----|------------------|
|                     | No.                           | L. | B. | D. |                  |
|                     | 6th & Final Bill              |    |    |    |                  |
| N/work-             | Construction of Road from     |    |    |    |                  |
|                     | Mangalhatt Lalehan Patti      |    |    |    |                  |
|                     | to T02 Saharona Path          |    |    |    |                  |
|                     | under mmasy-WB.               |    |    |    |                  |
| Agency -            | M/S Ramsagar Rai & Co.        |    |    |    |                  |
| Agmt No -           | 47 SBD of 2020-21             |    |    |    |                  |
| Date of start       | 3.11.2020                     |    |    |    |                  |
| Date of Complsh -   | 2.11.2021                     |    |    |    |                  |
| Act. date of Comp - | 10.12.2022                    |    |    |    |                  |

Measurement Details -

As a Previous Record

in TMB P-1-46

Prd  
9/1/23  
JE

| Particulars                                                               | Details of actual measurement |    |    |    | Contents of area |
|---------------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                           | No.                           | L. | B. | D. |                  |
| Abstract of cost                                                          |                               |    |    |    |                  |
| ① clearing grubbing of land                                               |                               |    |    |    |                  |
| Land ---                                                                  |                               |    |    |    |                  |
| Qty vide TMB-P-48                                                         |                               |    |    |    |                  |
| 2.15 Hect @ Rs - 46736.00/Hect - Rs - 100482 =                            |                               |    |    |    |                  |
| ② Prov. and fixing masonry                                                |                               |    |    |    |                  |
| Sign board --                                                             |                               |    |    |    |                  |
| Qty vide TMB-P-48                                                         |                               |    |    |    |                  |
| 3 No @ Rs - 12956 = 00 / No - Rs - 38868 = 00                             |                               |    |    |    |                  |
| ③ Construction of embankment                                              |                               |    |    |    |                  |
| Lead up to 100m --                                                        |                               |    |    |    |                  |
| Qty vide TMB-P-48                                                         |                               |    |    |    |                  |
| 7559.55 m <sup>3</sup> @ Rs - 133.00 / m <sup>3</sup> - Rs - 1005420 = 00 |                               |    |    |    |                  |
| ④ Earthwork excavation in                                                 |                               |    |    |    |                  |
| Foundation                                                                |                               |    |    |    |                  |
| Qty vide TMB-P-48                                                         |                               |    |    |    |                  |
| 307.62 m <sup>3</sup> @ Rs - 265.00 / m <sup>3</sup> - Rs - 81519 = 00    |                               |    |    |    |                  |
| ⑤ Prov. Concrete For Pcc --                                               |                               |    |    |    |                  |
| Qty vide TMB-P-48                                                         |                               |    |    |    |                  |
| 5.30 m <sup>3</sup> @ Rs - 5150 = 00 / m <sup>3</sup> - Rs - 27295 = 00   |                               |    |    |    |                  |
| ⑥ Brick masonry in Foundation                                             |                               |    |    |    |                  |
| Qty vide TMB-P-48                                                         |                               |    |    |    |                  |
| 33.21 m <sup>3</sup> @ Rs - 5850.00 / m <sup>3</sup> - Rs - 194278 = 00   |                               |    |    |    |                  |
| ⑦ Brick masonry in Substructure                                           |                               |    |    |    |                  |
| Qty vide TMB-P-48                                                         |                               |    |    |    |                  |
| 20.32 m <sup>3</sup> @ Rs - 6150 = 00 / m <sup>3</sup> - Rs - 124968 = 00 |                               |    |    |    |                  |

Continuation