

ગીતી મુખ્ય (સે) પુનરાગતિ-પ્રકાર  
સાક્ષી કે-સાર, કાર્ય પીસે આપી

Schedule XLV - Form No. 134

Agreement No. 03SAD/2021-22

SUB-DIVISION

R W L Works Division

Bansod

MEASUREMENT BOOK

Printed at - Soni Printers, Chandralok Chowk, Muz.

Block - Balsand

Sant. Gunita Devi

(40)



## 26

~~14112122~~  
J.E

Continuation 2

Schedule XLV-FORM No. 134 27

| Particulars                                                               | Details of actual measurement |                       |    |    | Contents of area |
|---------------------------------------------------------------------------|-------------------------------|-----------------------|----|----|------------------|
|                                                                           | No.                           | L.                    | B. | D. |                  |
| ④ Construction of embankment with approved materials.                     |                               |                       |    |    |                  |
| Qty vide TMB P.N. —                                                       | (18)                          |                       |    |    |                  |
| Item No —                                                                 | (04)                          | 1576.09m <sup>3</sup> |    |    |                  |
| @ 152.15/m <sup>3</sup> —                                                 |                               |                       |    | R  | 2,39,802=00      |
| ⑤ Construction of sub-grade and earthen shoulder with approved materials. |                               |                       |    |    |                  |
| Qty vide TMB P.N. —                                                       | (18)                          |                       |    |    |                  |
| Item No —                                                                 | (05)                          | 4536.90m <sup>3</sup> |    |    |                  |
| @ 191.76/m <sup>3</sup> —                                                 |                               |                       |    | R  | 8,69,99720.      |
| ⑥ Plv and laying G.S.B with stone materials.                              |                               |                       |    |    |                  |
| Qty vide TMB P.N. —                                                       | (19)                          |                       |    |    |                  |
| Item No —                                                                 | (06)                          | 1119.50m <sup>3</sup> |    |    |                  |
| @ 3311.40/m <sup>3</sup> —                                                |                               |                       |    | R  | 37,07,112200     |
| ⑦ Plv and laying w.B. in G.S.B.                                           |                               |                       |    |    |                  |

|                                                     |      |                        |  |   |              |
|-----------------------------------------------------|------|------------------------|--|---|--------------|
| With stone materials.                               |      |                        |  |   |              |
| Qty vide TMB P.N. —                                 | (19) |                        |  |   |              |
| Item No —                                           | (07) | 388.715m <sup>3</sup>  |  |   |              |
| @ 4024.38/m <sup>3</sup> —                          |      |                        |  | R | 15,64,336=00 |
| ⑧ Plv and applying primer coat.                     |      |                        |  |   |              |
| Qty vide TMB P.N. —                                 | (19) |                        |  |   |              |
| Item No —                                           | (08) | 5139.475m <sup>2</sup> |  |   |              |
| @ 43.25/m <sup>2</sup> —                            |      |                        |  | R | 2,22,282=00  |
| ⑨ Plv and applying tack coat.                       |      |                        |  |   |              |
| Qty vide TMB P.N. —                                 | (20) |                        |  |   |              |
| Item No —                                           | (09) | 5139.475m <sup>2</sup> |  |   |              |
| @ 14.80/m <sup>2</sup> —                            |      |                        |  | R | 76,064=00    |
| ⑩ Plv and applying premix surface material of 20mm. |      |                        |  |   |              |
| Qty vide TMB P.N. —                                 | (20) |                        |  |   |              |
| Item No —                                           | (10) | 5139.475m <sup>2</sup> |  |   |              |
| @ 216.30/m <sup>2</sup> —                           |      |                        |  | R | 11,11,668=00 |

Continuation c.o.

Schedule XLV-FORM No. 134

38



Schedule XLV-FORM No. 134 **28**

| Particulars                                                       | Details of actual measurement |    |    |                | Contents of area |
|-------------------------------------------------------------------|-------------------------------|----|----|----------------|------------------|
|                                                                   | No.                           | L. | B. | D.             |                  |
| (11) K.m Stone.                                                   |                               |    |    |                |                  |
| Qty vide TMB P.N. — (20)                                          |                               |    |    |                |                  |
| item No — (11) 3 Nos                                              |                               |    |    |                |                  |
| @ 2297.87/each —                                                  |                               |    |    | P <sub>1</sub> | 6893=00          |
| (12) 200mm Stone.                                                 |                               |    |    |                |                  |
| Qty vide TMB P.N. — (20)                                          |                               |    |    |                |                  |
| item No — (12) 6 Nos                                              |                               |    |    |                |                  |
| @ 594.76/each —                                                   |                               |    |    | P <sub>1</sub> | 3568=00          |
| (13) Boundary pillar.                                             |                               |    |    |                |                  |
| Qty vide TMB P.N. — (20)                                          |                               |    |    |                |                  |
| item No — (13) 60 Nos                                             |                               |    |    |                |                  |
| @ 532.63/each —                                                   |                               |    |    | P <sub>1</sub> | 31,957=00        |
| (14) Plv and fixing of Retro-reflective<br>informatory signboard. |                               |    |    |                |                  |
| Qty vide TMB P.N. — (20)                                          |                               |    |    |                |                  |
| item No — (14) 4 Nos                                              |                               |    |    |                |                  |
| @ 4820.36/each —                                                  |                               |    |    | P <sub>1</sub> | 19,281=00        |

|                                                               |  |  |  |                |             |
|---------------------------------------------------------------|--|--|--|----------------|-------------|
| (15) 900mm equilateral triangle.                              |  |  |  |                |             |
| Qty vide TMB P.N. — (20)                                      |  |  |  |                |             |
| item No — (15) 4 Nos                                          |  |  |  |                |             |
| @ 5303.54/each —                                              |  |  |  | P <sub>1</sub> | 21,214=00   |
| (16) 600mm x 450mm rectangular.                               |  |  |  |                |             |
| Qty vide TMB P.N. — (20)                                      |  |  |  |                |             |
| item No — (16) 4 Nos                                          |  |  |  |                |             |
| @ 4694.98/each —                                              |  |  |  | P <sub>1</sub> | 18,779=00   |
| (17) Plv and laying of Hot applied<br>thermoplastic compound. |  |  |  |                |             |
| do - - - do - - -                                             |  |  |  |                |             |
| do - - - do - - -                                             |  |  |  |                |             |
| Qty vide TMB P.N. — (20) (21)                                 |  |  |  |                |             |
| item No — (17) 271 m <sup>2</sup>                             |  |  |  |                |             |
| @ 721.95/m <sup>2</sup> —                                     |  |  |  | P <sub>1</sub> | 1,95,648=00 |

Continuation C-2

## Schedule XLV-FORM No. 134

29

| Particulars                                                                   | Details of actual measurement |    |    |      | Contents of area |
|-------------------------------------------------------------------------------|-------------------------------|----|----|------|------------------|
|                                                                               | No.                           | L. | B. | D.   |                  |
| (18)<br>(19) Plv and erecting direction<br>retro-reflectorised sign<br>board. |                               |    |    |      |                  |
| Qty vide TMB P.N. — (21) 2 Nos                                                |                               |    |    |      |                  |
| @ 3104.67/each —                                                              |                               |    |    |      | R 3104200        |
| (19)<br>(20) Plv and fixing of typical<br>informatory sign Board.             |                               |    |    |      |                  |
| Qty vide TMB P.N. — (22)                                                      |                               |    |    |      |                  |
| item No — (20) 3 Nos                                                          |                               |    |    |      |                  |
| @ 9576.80/each —                                                              |                               |    |    |      | R 28,730200      |
|                                                                               |                               |    |    | RS 2 | 81,34,901200     |
| Less for c. 11% below                                                         |                               |    |    | RS 2 | 8948 00          |
|                                                                               |                               |    |    | RS 2 | 81,25,953200     |
| Add 17. Labour cess (+)                                                       |                               |    |    | RS 2 | 81,260200        |
| Add 127. G.S.T —                                                              |                               |    |    | RS 2 | 29,75,11400      |
|                                                                               |                               |    |    | RS 2 | 91,82,32700      |

|                           |  |  |  |      |             |
|---------------------------|--|--|--|------|-------------|
|                           |  |  |  | B. F | 91,82,32700 |
| Less for previous payment |  |  |  | RS 2 | 80,27,78200 |
|                           |  |  |  | RS 2 | 11,54,54500 |

Shiv  
TEKAR  
J.E

Continuation

Schedule XLV-FORM No. 134

30