

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/A:- Bcd road Brahampur					
check to Brahampur Kharchan					
Agency:- Indrapal Chandra					
Agree no:- 390800 / 2021-22					
date of work order:- 29/03/2022					
date of completion:- 18/12/2022					
Actual date of compl:- 12/06/22					
measurement of Item					
NIL					
(1) setting out of reference					
bench mark - do - do					
vide TMB page No. 13					
0.638 km @ 3993.66 = 2548.00					
(2) setting out reference					
pillar - do - do					
vide TMB page No. 13					
0.638 km @ 1835.41 = 1171.00					
(3) clearing and grubbing					
road land - do comp					
vide TMB page No. 13					
0.190 Ha @ 5290.34 = 10064.00					
(4) Excavation for road					
(Non-cutting) - do comp					
vide TMB page No. 13					
60.99 m ³ @ 130.83 = 7979.00					

Total = 21762.00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				S.F =	3196729.0
(P3/26) Common 450mm x 450mm square rectangle - do - do comp					
vide TMS page no - 16					
2 Nos (a) 4611.020 =					9222.00
(P4/27) P.V. and applying road maint ⁿ do comp					
vide TMS page no - 16					
122.60 m ² (a) 721.95 =					92121.00
(P5/28) Plankle strips - do - do comp					
vide TMS page no - 16					
98.75 m ² (a) 704.68 =					16119.00
(P6/29) providing of tree - do - do comp					
vide TMS page no - 16					
22 Nos (a) 844.09 =					18570.00
				Total Rs =	3332961.00
Add 12% GST + 1% L.S - Rs =					4133259.0
Hence Total - Rs =					9766020.00
Add - S.F - Rs =					42632.00
Hence Total Rs =					9808652.00
Less 0.12% - Rs =					4579.00
Hence Total Rs =					9813222.00
Less previous payment					/
vide TMS page no - 16 Rs =					(-) 9237987.00
Hence total Rs =					575235.00

Continuation

30/12/2022

A.F

50/12/22

DE