

Schedule XLV-Form No. 134

Bhane korgla Move to Blane korgla

Executive Engineer R.W.D. **DIVISION -**

Jelnaabad

A.E. R.W.D. Work.

SUB-DIVISION -

HulasGanj

MEASUREMENT BOOK

No-2899

1st on A/c

— ↑ — ↓ —

1

Name of Work—

Situation of Work—

Agency by which work is executed—

Date of Measurement—

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work + construction					
of Road from Bhalu Bigha more					
to Bhalu Bigha in Nulagan block					
under P.M.A.S.					
Name of contractor + Abdulk					
Kumar Pandan, At Plot no - 404,					
Rameshwarin Apartment Plot - 1					
Buddhak Road -					
Agreement No - 72/SB/21-22.					
Actual date of start of work agreement					
- 09/01/2021.					
Actual date of completion of					
work agreement - 08/10/2021.					
Actual date of start - 05/08/22.					
Actual date of completion + work					
is in progress.					
(1/1) - Prov'n & Fixing of working					
border mark pillars - db - db -					
1x1 - 1 nos.					
(2/2) - Prov'n & Fixing of reference					
pillars - db - db -					
2x1 - 2 nos.					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of cost</u>					
Date of abstract $\rightarrow$ 20/10/2022.					
(1/1) - Prov ⁿ & Fixing of working					
B.M. pillars - db - db -					
V.T.M.B. P.No - 01					
1.00 NOS.					
@ Rs 3614/77/NOS — Rs- 3615 ²⁰⁰					
(2/2) - Prov ⁿ & Fixing of					
reference pillars - db - db -					
V.T.M.B. P.No - 01					
2.00 NOS.					
@ Rs 1641.16/NOS — Rs- 3282 ²⁰⁰					
(3/3) - clearing and grubbing					
Road Land - db - db -					
V.T.M.B. P.No - 02					
0.072 Hec					
Limit = 0.060 Hec					
@ Rs 52970.33/Hec — Rs- 3178 ²⁰⁰					
(4/4) - Excavation in soil					
using Hydraulic excavator					
— db - db -					
V.T.M.B. P.No - 03,					
30.90 m ³					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					limit = 30.00 m ³
② Rs 74.10/m ³					Rs. 2823 = ∞.
(5/5) - Construction of embankment with cut db — db —					
V.T.M.B. P.No. 03.					
					18.54 m ³
					limit = 18.00 m ³
③ Rs 56.15/m ³					Rs. 1011 = ∞.
(6/6) - Construction of embankment with 1000 m lead					
— db — db —					
V.T.M.B. P.No. 07.					
					416.482 m ³
④ Rs 190.35/m ³					Rs. 79.277 = ∞
(7/7) - Construction of subgrade and earthen shoulder —					
db — db —					
V.T.M.B. P.No. 06.					
					145.08 m ³
⑤ Rs 238.33/m ³					Rs. 34.577 = ∞
(8/8) - Granular sub-base with coarse graded material — db —					
— db —					
V.T.M.B. P.No. 04.					
					39.27 m ³ .

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
@ Rs 1768.21/m ³ —————					Rs- 69,438.200
(9/9)- Prov ⁿ & carry 1/2 road way					
EUBH- 30-3 — db — db —					
V.T.M.B. P.NO. — 05					
		91.53 m ²			
@ Rs 2307.43/m ³ —————					Rs- 2,11,199.200
(10/10)- 2200% concrete M-30					
Grade pavement — db — db —					
V.T.M.B. P.NOS- 05					
		224.08 m ²			
@ Rs 4974.93/m ³ —————					Rs- 11,14,782.200
(11/11) Loosey Back solution					
prepared subgrade — db —					
———— db —————					
V.T.M.B. P.NO. — 06					
		180.00 m ²			
@ Rs 459.44/m ² —————					Rs- 82,699.000
(12/12)- Reinforced cement					
concrete M-15 grade subgrade					
store — db — db —					
V.T.M.B. P.NO. — 08					
		01 NOS			
@ Rs 1899.31/NOS —————					Rs- 1900.200
(13/13)- 200 mm store post					
———— db — db —					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
V.T.M.B. P.No. 01		081			
		02 NOS,			
@ Rs 558.16/NOS				Rs- 1116 = 00.	
(14/14) - 600 mm sq ⁿ triangle					
tooth & iron - d - d -					
V.T.M.B. P.No. 03,					
		02 NOS,			
@ Rs 35 3435.14/NOS				Rs- 6870 = 00.	
(15/15) - 600 mm circular					
tooth & iron - d - d -					
V.T.M.B. P.No. 06,					
		04 NOS,			
@ Rs 3691.48/NOS				Rs- 14766 = 00	
(16/16) - 900 mm sq ⁿ triangle					
tooth & Board - d - d -					
V.T.M.B. P.No. 08,					
		02 NOS			
@ Rs 5184.75/NOS				Rs- 10369 = 00.	
(17/17) - Road Manilla with Hot					
applied Homoplastic compound					
— d — d —					
V.T.M.B. P.No. 06,					
		24.40 m ²			
@ Rs 752.74/m ²				Rs- 56004 = 00	
(18/21) - Direction road plane					
iron 11mm up to 0.9 m ² size Board.					

Continuation

Continuation