

MMBSY - Const of Road from - To 5 To Laldah Tola

Schedule XLV-Form No. 134

Below - 12.76%

3-11-21

Agreement - NO - 53 / 3BD / 2021 - 22

DIVISION

Agreement - Value - 95,47,049 = 00

SUB-DIVISION

MEASUREMENT BOOK

विशाल - आनंद

676
20/8/21

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>ABSTRACT</u>					
① setting out bill					
		P - 1511			
1110		@ 4164.21/ce			4164
⑤ setting out bill					
		P - 1512			
31105		@ 1910.03/ce			5730
③ clearing and grubbing					
		P - 1513			
0.58 Hec		@ 53879.81/H			31250
④ cont. of emb					
		P - 1614			
418 M ³		@ 143.16/M ³			59940
⑤ cont. of emb					
		P - 1615			
777 M ³		@ 190.14/M ³			147738
⑥ cont. of sub grade					
		P - 1616			
1556.36 M ³		@ 191.82/M ³			298540
⑦ provide curb					
		Gravel all			
		P - 1617			
517.50 M ³		@ 3053.01/M ³			1579931
⑧ provide work					
		Gravel with			

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		Stone aggregate			
		P-10/8			
223.88 m ³		@ 3759.64/m ³			841.715
(9)		SIFIR project			
		banded			
		P-10/9			
214.2		@ 3758.10/0			19516
(10)		also in excavated			
		in pond			
		P-17/10			
199.80 m ³		@ 283.94/m ³			56731
(11)		Pond for			
		M/S in pond			
		P-17/11			
19.28 m ³		@ 5519.91/m ³			106424
(12)		Pond for			
		in S/S storm			
		P-17/12			
93.94 m ³		@ 6010.33/m ³			572126
(13)		SIFIR M/S M.P.			
		P-17/13			
15 M		@ 3958.07/14			59321
(14)		Pond for			
		M20 in pond			
		banded for			
		P-17/14			
40.03 m ³		@ 6093.85/m ³			239368

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					BF 4992596
area 10% Sargharat floor					(A)
Page 18					645402
					353
					15991
					66746 (B)
Total A + B					
					4992596 + 66746 = 5059342
Less 12.76% extra amount					645572
					72200 4413770
Less previous paym					3751765
payable					6,62,065/-

10/1/22

10/1/22
JE

car

13.1.23

BR