

NR-3054-75818 (1001 101 10)
Bottled & stored in the laboratory since
24/08/2019 date

Measurement Book

Schedule XLV-Form No. 134

Hy.No:- 931 DIVISION

Area:-

Date:-

SUB-DIVISION

Agency:- H-184 B-111

2nd Final Bill

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Road - M/R To Road From					
Nanki To Bazayan					
Agency - Manish					
Agreement No - 15/MBD/2020-21					
Date of Commencement - 8/12/2020					
Date of Agreement (R) - 17/03/2022					
Date of completion - 30/04/21					
Actual date of completion - 08/07/22					
Date of Entry -					

Items

① Plr Brick masonry in knapet					
-----20-----	20				91
	2x 6.00x 0.40x 0.60				2.88m ³
② Plr PCC 1:4:20 on the top of wing wall	20				92
				2x 6.00	12.00m ³
③ Plastering with cement mortar					
-----20-----	20				92
	4x 6.00x 0.60				14.40m ²
	2x 6.00x 0.40				4.80m ²
	4x 0.40x 0.60				0.96m ²
					20.16m ²
④ Painting 900 coats on new surface					
-----20-----	20				92
	4x 6.00x 0.60				14.40m ²
	2x 6.00x 0.40				4.80m ²
	4x 0.40x 0.60				0.96m ²
					20.16m ²

Prepared
08/7/22
Continuation
08/7/22
SE

