

	Division Name: Gaya		Month: January, Year: 2023									
	Year	Name of the Road (English)	Length	Name Of Contractor	TOTAL Main Work Amount (Lac.)	Expenditure Grand Total	Base Grand Total	Surface Grand Total	Actual Date of Complete	Completed or Not	Block Name	Remarks
1	2018-19	Fatehpur Road to Tali	0.649	VIKRAMA DITYA SINGH	43.56684	17.42674	0.64900	0.00000		On-going	Wazirganj	
9	2018-19	Amarpur to Dharharakhurd Mahadalit Tola	0.975	M/S JAI MATA RANI CONSTRUCTION	55.14450	19.39871	0.00000	0.00000		On-going	Fatehpur	CONTRACTOR NEGLIGENCE
14	2018-19	Jiyan Bigha to Momkach	0.468	RINKU DEVI	21.74586	0.00000	0.00000	0.00000		On-going	Tankuppa	RESINE
17	2018-19	Kariyadpur Path to Miya Bigha	0.518	SUNIL KUMAR SINGH	23.80515	9.52206	0.51800	0.00000		On-going	Tankuppa	CONTRACTOR NEGLIGENCE
23	2019-20	Fatehpur Wazirgunj Road to Purana Dadh Via Govardhan Nagar	2.001	M/S Kalyani Construction	120.37000	0.00000	0.00000	0.00000		On-going	Fatehpur	DELAY DUE TO HEAVY RAIN
26	2019-20	Gaya Rajauli Road to Nasirpur Nawadhi	1.212	Chandan Kumar	71.89578	0.00000	0.00000	0.00000		On-going	Fatehpur	LAND PROBLEM
27	2019-20	Paharpur Guri Survey Road to Ramgarh	1.493	SURENDRA KUMAR	80.02426	38.66060	1.40000	0.00000		On-going	Fatehpur	TO BE COMPLETED
28	2019-20	Paharpur Guri Survey Road to Sitarampur	1.174	M/S Kalyani Construction	80.04719	21.21438	1.71400	1.00000		On-going	Fatehpur	DELAY DUE TO HEAVY RAIN
29	2019-20	Slaiya Kala Bandhua Road to Raja ramchak	1.475	M/S Aadarsh Construction	86.34345	9.95258	1.00000	0.00000		On-going	Fatehpur	DELAY DUE TO HEAVY RAIN
30	2019-20	Dubhawal Road to Shanti Nagar	1.115	Umesh Kumar	71.38294	0.00000	0.00000	0.00000		On-going	Sadar Gaya	DROP
32	2019-20	Kokath Parwaldih Path to Purnadih	1.315	UDAY KUMAR YADAV	74.20411	12.15836	0.00000	0.00000		On-going	Tankuppa	
33	2019-20	Parsawa to Feru Bigha	2.813	SHAMBHU NATH	119.13455	54.34409	2.81300	0.00000		On-going	Tankuppa	
36	2019-20	Bishanpur Road to Dayalchak	1.124	Satyendra Yadav	55.11346	26.46989	1.12400	0.00000		On-going	Wazirganj	
37	2019-20	Bichha Road to Lakshmiapur	1.525	RAJEEV KUMAR SINGH	88.55543	11.83355	0.00000	0.00000		On-going	Wazirganj	TO BE COMPLETED
39	2019-20	NH 83 To Hario (Bhuiya Toli) Via Lalit Nagar	1.150	Sudhir Kumar Singh	97.12702	51.31506	1.15000	1.15000		On-going	Sadar Gaya	COMPLETED
40	2019-20	Manik Chak Nabi Chak Koshila To Tetariya Khurd	0.263	ANIL KUMAR	18.70618	0.00000	0.00000	0.00000		On-going	Bodh Gaya	

	Year	Name of the Road (English)	Length	Name Of Contractor	TOTAL Main Work Amount (Lac.)	Expenditur e	Base	Surface	Actual Date of Complete	Complete d or Not	Block Name	Remarks
						Grand Total	Grand Total	Grand Total				
41	2019-20	Nimahar To Bishunpur Road	0.709	Lalan Kumar	47.93121	0.00000	0.00000	0.00000		On-going	Bodh Gaya	LAND PROBLEM
43	2019-20	House of Sobhi Yadav To Black Top Road	0.369	ANIL KUMAR	24.73512	0.00000	0.00000	0.00000		On-going	Fatehpur	
44	2019-20	Shivmandir To PCC Road	0.195	ANIL KUMAR	22.29386	0.00000	0.00000	0.00000		On-going	Fatehpur	
45	2019-20	Midle School To Black Top Road	1.610	Shyam Sundar Prasad	109.00726	37.14411	0.00000	0.00000		On-going	Fatehpur	GR-III COMPLETED
46	2019-20	Hanuman Mandir To SH	1.336	GANESH SHANKAR VIDYARTHI	85.18890	19.46413	0.20000	0.00000		On-going	Fatehpur	TO BE COMPLETED
47	2019-20	Near Water Tap To SH	0.494	Binay Singh Yadav	34.75649	16.24804	0.00000	0.00000		On-going	Fatehpur	DELAY DUE TO WEATHER
48	2019-20	Bholayadav To PMGSY Road	0.457	Binay Singh Yadav	32.34373	24.41884	0.95100	0.95100		On-going	Fatehpur	COMPLETED
49	2019-20	Rajorajwansi To SH	0.453	Mohan Prasad	30.51312	17.87091	0.45300	0.00000		On-going	Fatehpur	
50	2019-20	Transformer To PMGSY Road	0.702	Dilip Kumar	50.31134	19.88519	0.00000	0.00000		On-going	Fatehpur	
52	2019-20	Nankuyadav To BlackTop Road	0.423	Mohan Prasad	27.79339	14.86339	0.00000	0.00000		On-going	Fatehpur	
53	2019-20	Jaipur Road To Hsbitation	0.559	Hare Ram	33.20176	0.00000	0.55900	0.55900		On-going	Fatehpur	
55	2019-20	Midle School Budhaul To SH	1.479	Shyam Sundar Prasad	107.54045	52.68023	1.00000	0.00000		On-going	Fatehpur	
59	2019-20	Darjiyachak Tola Beldar Bigha To L028	1.014	Chandan Kumar	59.71229	0.00000	0.50000	0.00000		On-going	Tankuppa	LAND PROBLEM
63	2019-20	Makari To T01	0.619	Hare Ram	34.48568	0.00000	0.00000	0.00000		On-going	Tankuppa	
64	2019-20	Bara To L085	0.808	Sunil Kumar Singh	56.87397	0.00000	0.80800	0.00000		On-going	Tankuppa	
65	2019-20	Chobar Tola Sonbigha To T03	0.505	Hare Ram	30.03353	0.00000	0.00000	0.00000		On-going	Tankuppa	
66	2019-20	Sagarchatta To L066	0.718	SANJIT KUMAR	42.12986	9.81713	0.00000	0.00000		On-going	Tankuppa	DELAY DUE TO HEAVY RAIN
67	2019-20	Jahuribagh To L024	0.909	RINKU DEVI	60.23943	0.00000	0.00000	0.00000		On-going	Tankuppa	

	Year	Name of the Road (English)	Length	Name Of Contractor	TOTAL Main Work Amount (Lac.)	Expenditur e	Base	Surface	Actual Date of Complete	Complete d or Not	Block Name	Remarks
						Grand Total	Grand Total	Grand Total				
71	2019-20	Bara Mahadalit Tola To T04	0.913	SUKANTI DEVI	49.33223	17.96733	0.00000	0.00000		On-going	Tankuppa	
72	2019-20	Chamokhap To L023	0.551	Babita Kumari	38.52843	9.34961	0.00000	0.00000		On-going	Tankuppa	TO BE COMPLETED
73	2019-20	Telbigha To T04	0.645	SUKANTI DEVI	41.69919	14.47446	0.00000	0.00000		On-going	Tankuppa	TO BE COMPLETED
74	2019-20	Barsauna Tola Jehli Bigha To L066	0.312	SUKANTI DEVI	19.76839	0.00000	0.00000	0.00000		On-going	Tankuppa	
76	2019-20	Khanpur Tola Damri Bigha To Khanpur	0.311	Babita Kumari	24.76399	9.39750	0.00000	0.00000		On-going	Wazirganj	
77	2019-20	L057 to L058	0.565	M/S Satyam Enterprises Prop:- Jyoti Kumari	6.55596	0.00000	0.00000	0.00000		On-going	Wazirganj	
78	2019-20	Itwan Tola Shekha Bigha To T03 NH	0.790	INDU DEVI	55.22090	7.35808	0.00000	0.00000		On-going	Wazirganj	TO BE COMPLETED
79	2019-20	Matherdih Tola Ramna To L021	0.338	M/S Satyam Enterprises Prop:- Jyoti Kumari	29.47644	0.00000	0.00000	0.00000		On-going	Wazirganj	
80	2019-20	Babhni Tola Barbiga (W) To L069	0.760	PAWAN KUMAR	60.70915	27.42373	0.00000	0.00000		On-going	Wazirganj	
81	2019-20	Babhni Tola Jhaweyganj To L025	0.664	MANISH SINGH	44.26723	14.65913	0.20000	0.00000		On-going	Wazirganj	TO BE COMPLETED
82	2019-20	Mahugain Rasulpur To T04 SH	0.638	MANOJ KUMAR	41.57273	14.82629	0.40600	0.00000		On-going	Wazirganj	
83	2019-20	Mahadalit Tola Banglapar To T03 NH	0.776	M/S Satyam Enterprises Prop:- Jyoti Kumari	37.49506	0.00000	0.00000	0.00000		On-going	Wazirganj	
84	2019-20	Jhamuyawan Tola Karchal To T03 NH	0.406	MANOJ KUMAR	35.77503	0.00000	0.00000	0.00000		On-going	Wazirganj	
85	2019-20	Itwan Tola Samstipur To T06 ODR	1.402	Satyendra Yadav	70.44611	34.82732	1.40200	0.00000		On-going	Wazirganj	TO BE COMPLETED
86	2019-20	Babhandih Mahadalit Tola To T03 NH	0.677	PAWAN KUMAR	77.50866	29.04819	0.00000	0.00000		On-going	Wazirganj	
87	2019-20	Oriyarkala To T04	1.501	Sanjay Kumar	150.55388	0.00000	0.00000	0.00000		On-going	Wazirganj	
91	2020-21	Nagma To Manjhila	1.193	UDAY KUMAR YADAV	90.86570	0.00000	0.00000	0.00000		On-going	Fatehpur	
92	2020-21	Paharpur Raja Bigha To Ganauridih	0.452		0.00000	0.00000	0.00000	0.00000		Administrative Approval	Fatehpur	

	Year	Name of the Road (English)	Length	Name Of Contractor	TOTAL Main Work Amount (Lac.)	Expenditure	Base	Surface	Actual Date of Complete	Completed or Not	Block Name	Remarks
						Grand Total	Grand Total	Grand Total				
93	2020-21	Sambhu Yadav To PMGSY Road	4.154	CHINTA DEVI	361.47478	53.75336	0.00000	0.00000		On-going	Fatehpur	DELAY DUE TO HEAVY RAIN
95	2020-21	Charokhari To Tinanawan	0.815	M/S SHIVA ENTERPRISES PROP MEENA DEVI	72.92077	0.00000	0.00000	0.00000		On-going	Fatehpur	DELAY DUE TO HEAVY RAIN
97	2020-21	Dumarichatti Gurpa Road To Sandeshwar	0.729	SHARWAN KUMAR SINGH	54.57439	8.79524	0.00000	0.00000		On-going	Fatehpur	DELAY DUE TO HEAVY RAIN
98	2020-21	Gaya Pretshila Road To Habibpur	0.829	M/S Saraswati Construction	50.58000	28.40270	0.82900	0.00000		On-going	Sadar Gaya	
99	2020-21	Gaya Bodhgaya Road To Khiriyawan	3.439	SANJAY KUMAR	214.75596	96.33660	3.43900	0.00000		On-going	Sadar Gaya	TO BE COMPLETED
100	2020-21	Paharpur To Kushdihara	0.386	Mantu Kumar	26.56388	0.00000	0.00000	0.00000		On-going	Sadar Gaya	
101	2020-21	Dubhal Road To Baghlu Bigha	1.830	Ajay Kumar	114.10606	48.31277	0.00000	0.00000		On-going	Sadar Gaya	
102	2020-21	Gaya Rajauli Road To Bhuttu Bigha Via Pasawan Tola	1.175	Shailendra Kumar	61.80038	47.44152	1.17500	1.17500		On-going	Tankuppa	completed
103	2020-21	Chowar Tola Bhan Chowk To L054	0.461	Arun Kumar	32.39743	0.00000	0.00000	0.00000		On-going	Tankuppa	
104	2020-21	Salukadih To L048	1.682	Umesh Kumar	120.98701	49.31296	1.00000	0.00000		On-going	Tankuppa	
106	2020-21	Kanauni Road To Loudiya	1.158	M/S Raj Laxmi Construction,Prop-Pintu	80.71768	49.35372	0.00000	0.00000		On-going	Wazirganj	
107	2020-21	Mangrawa Road To Misirchak	2.214	M/S Aadarsh Construction	144.47209	0.00000	0.00000	0.00000		On-going	Wazirganj	
Total			100.254		6361.0404	2756.5742	59.354	40.089				