

Sheikhpura - Chhatkumbher Road to
Munwariya.

MMasy NDB BRICS

Schedule XLV-Form No. 134

Sheikhpura

DIVISION

Chhatkumbher

SUB-DIVISION

MB No - 1327

Measurement Book

Ag No - 03 (SRD) / 19-20

Agency - S.K.T.P.L.

4th & Final Bill

35

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work - Construction of Road and CD work with Maintenance for Sheikhpara-Ghatkesumbha Path Se Murwariga					
Under Head - MMGSY (NDB)					
Package No - MMGSY-NDB-BRRP					
- 83 Sheikhpara					
Agency - Sanjay Kumar Technocrats Private Limited (SKTPL)					
At - Jorai, Station Road					
P.O. & Dist - Sheikhpara					
Agreement No - 03 (SBD) / 2019-20					
Agreement Value:					
Construction Cost - Rs. 174.87 Lacs					
S/o. Maintenance Cost - Rs. 6.25 Lacs					
Total Cost - Rs. 181.12 Lacs					
Date of Commencement: 24.02.2020					
Date of Completion: 23.02.2021					
Date of Measurement					
11.08.2022 to 31.12.2022					
Date of Entry: 31.12.2022					
Actual Date of Completion: 31.12.2022					

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		B.F.	Rs.	16.6970	11.4
(37/38) Microphalos item 22/33 VTM B					
P/32 - 242.00 m ² @			Rs. 12017.4/each		
			= Rs. 29149.11		
(38/39) Brick Flat Slab item 28/39 VTM B					
P/32 - 219.666 m ² @			Rs. 328.00/m ²		
			= Rs. 72050.11		
(39/40) M30 CC Wearing Coat item 24/40 VTM B					
P/32 - 7.5375 m ³ @			Rs. 14149.95/m ³		
			= Rs. 106655.10		
(40/41) RCC M30 item 25/41 VTM B					
P/32 - 12.06 m ³ @			Rs. 11347.70/m ³		

			= Rs. 136853.11		
			Rs. 17041884.11		
Less @ 10% below as per agreement			= Rs. 1704188.11		
			Rs. 15337606.11		
Less Previous Payment Vide V.No.			= Rs. 10270148.11		
			Rs. 5067458.11		
			5067458.11		
(41/42) 12-20-20			AE		
			AE		

Material Statement

E/W =	180436 m ³
Stone Aggregates =	747.07 m ³
Moosam =	111.88 m ³
Sand =	96.38 m ³