

Name of work-
 Situation of work-
 Agency by which work is executed-
 Date of measurement-
 No. and date of agreement-
 (These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>IST on A/c Bill</u>					
Name of work:— Construction of Road from Paharpur to Badanathpur to Hussana Under MMCSY (SC)					
Length:— 0.685 K.M.					
Agency:— Raj Kumar At— Paharpur, Goraul Kershah					
Agreement No:— 22MMCSY/S.B.D/ 2022-2023					
Agreement value:— B 41.41895 lkh Const. Cost— B 35.06999 lkh Maint. Cost:— B 6.34966 lkh					
Dt. of Start:— 11-06-2022					
Dt. for Completion:— 10-03-2023					
Actual dt of Completion:— Work on Progress.					
1. Clearing & grubbing road land (By manual means) including uprooting. . .					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.F	15	1931340.0
11/21 Earth work in excavation for foundation --- class 1104					
59.596 m ³ qty V.T.M.B. P-4					
@ 279.09 per m ³					16633.0
12/22 Providing P.C.C. M15 in foundation --- --- --- etc					
9.189 m ³ qty V.T.M.B. P-4					
@ 5325.91 per m ³					48940.0
13/23 Providing P.C.C. M20 in substructures --- --- --- etc					
67.48 m ³ qty V.T.M.B. P-5					
@ 6134.00 per m ³					413922.0
14/24. Providing & laying R.C.C. HP2					
num pipe --- class 1106.					
15.0 m qty V.T.M.B. P-5					
@ 3719.48 per m					55792.0
					2466627.0
Add 12 % for G.S.T.					(+) 295995.0
Add 1 % for lab. cess					(+) 24666.0
					2787288.0
Less 20% as Agreement					(-) 557458.0
					2229830.0
Checked 21/1/23 S.C.					
Approved 24/01/23 A.E.					
					Chm gpm