

Def. on Ac 311

1

1

1

1

1

1

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Wk :-</u> Const. of Road & CD work with maintenance for main Road Komashwar Prasad Sab home to Godhwal Kurher under mungy in Boldor Block. <u>Agency -</u> Pradeep Kr Jha H.No. 548					
Contains Town Below Bigha near old police fan no 63 Deoghar, Jharkhand <u>Agreement No:-</u> 108/2021-22 <u>Date of Commence</u> :- 8/07/22 <u>Date of completion</u> :- 3/11/22 <u>Actual date of work</u> :- work is under progress.					

Continuation

2nd on A/c running Bill ABSTRACT.

11

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D.	
Item ① Plv & fixing working					
Bench mark:					
TMB, page - (6)					
Bty —		0.45	1 km		
@ R. 4015.40 / KM = R.					1807 = W
(2) Plv & fixing Reference					
pillar. TMB, page (6)					
Bty —		0.45	1 km		
@ R. 1845.98 / KM = R.					831 = W
(3) Site clearing &					
grubbing. TMB, page (6)					
Bty —		0.32	Ha.		
@ R. 5297.0.33 / Ha. = R.					16951 = W
(4) Box cutting.					
TMB, page - (6)					
Bty —		42.75	m ³		
@ R. 75.97 / m ³ = R.					3248 = W
(5) Constn. of embankment					
with approved material					
obtained from borrow pits.					
TMB, page (7) @ lead 100m.					
Bty —		50.00	m ³		
@ R. 190.57 / m ³ = R.					9529 = W
(b) lead 100m. TMB, page (7)					
Bty —		350.00	m ³		
@ R. 152.15 / m ³ = R.					53253 = W

Continuation

Total R. 85619 = W

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(6) Const ⁿ of Subgrade. 30 earthwork shoulder. TMB, page (7) Qty — 225.40 m ³ @ R. 1911.76/m ³ = R. 43146=10					
(7) Const ⁿ of USB Lr I (PCC) TMB, page (7) Qty — 15.98 m ³ @ R. 2765.77/m ³ = R. 44197=10					
(8) PIV & laying WBM III TMB, page (8) Qty — 43.03 m ³ @ R. 3365.08/m ³ = R. 144799=10					
(9) PIV & laying PCCMSD TMB, page (8) Qty — 91.80 m ³ @ R. 7416.60/m ³ = R. 680844=10					
(10) Const ⁿ of USB Lr I (BT) TMB, page (8) Qty — 121.50 m ³ @ R. 2765.77/m ³ = R. 336041=10					
(11) PIV & Fixing typical type of MM WBY lapo sign band. TMB, page (9)					

Continuation

Total R. 1334646=10

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
Qty —		2 Mat.			
@ R. 9576.80 / each = R.					19154=L
Total R.					1353800=L
Add. 12% GST — R. (+)					162456=L
Add 1% labour cess — R. (+)					13538=L
Add SF — R. (+)					18626=L
Total					1548420=L
less previous payment R. (-)					867152=L
Total R.					681268=L
<i>Kumar</i> 3/12/22 S.E.					<i>Sh</i> 3/12/22 A.E.
					<i>Sh</i> 13.1.23

Material statement up to date.

- (1) E/W — 881.25 m³
- (2) Metal — 185.39 m³
- (3) C. Sand — 35.19 m³
- (4) Screening material — 7.87 m³
- (5) S. chips — 66.83 m³
- (6) C. Sand — 33.41 m³

Kumar
3/12/22
S.E.