

MMGSN

Schedule XLV Form No. 134.

H/W:- House of Uday Thakur to Sonar To/a

Takernigong.

DIVISION

Chhatapur

SUB-DIVISION

Measurement Book

Ragvendra Jha

M.B. No-793

Est On P/L Bill

1

Name of Work—

Situation of Work—

Agency by which work is executed—

Date of Measurement—

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W-Const of road from House of Uday Thakur to Samantola Under MMGSY					
M/Cont Raghuvendra Jha					
Agg No- 16/SBD/MMGSY/2020-21					
Date of comm- 4-07-2021					
Date of completion- 23-07-2022					
				03-01-2022	
Date of measurement- 25-7-2021					

Measurement Entry					
(1) Branding & fixing of WRM pillars and reference pillars					
					12
		Qty = 8	× 1.5	=	14.40m
		= 14 nos.		12	
(2) P/V Clearing and Grubbing of Redd Land etc					
					All job complete
	5	× 100M	× 3.5m	=	1750 m ²
	5	× 100M	× 3.5m	=	1750 m ²
	5	× 100M	× 3.5m	=	1750 m ²
	3	× 100M	× 3.5m	=	1050 m ²
			Total Qty =		6300 m ²
			=		0.63 Hec

Continuation

Continuation