

Babunath Moush Bhadashhi to Shekhpura Sima tak

MMGSY-NDP (SBD)

Measurement Book

Schedule XLV-Form No. 134

Can → IK construction

19E1<212145 DIVISION

27<27<1 SUB-DIVISION

3006

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
4th & final Bill					
Name of work - Bakturath more Bhadrathi					
to sheikhpura sima tak					
Agency - M/s Kumar Construction					
Yamuna Path, New area, Nawada					
Block - Sarma					
Agreement no - SBD-24/2020-21					
Work started date - 20/08/2020					
Date of completion - 19/08/2021					
Actual date of completion - 22/03/2022					
Measurement - NIL					

Abstract of Cost					
(143) Providing & fixing of					
Benchmark pillars					
2.00 Nos. Pg No (29)					
@ Rs 3924 = 46/No - Rs 7849 = 00					
(2/144) Const ⁿ of reference pillars					
9.00 Nos. Pg No - (29)					
@ Rs 1778 = 22/No - Rs 16004 = 00					
(3/145) clearing & grubbing road					
land do do all complete					
0.809 Ha Pg No - (29)					
@ Rs 51133 = 76/Ha - Rs 41367 = 00					
(4/146) Const ⁿ of embankment with					
material obtained from					
for 1000m level do do all complete					
Rs 6522 = 00					

Continuation

Scanned with CamScanner