

Road - Baori Malawan to Baori Badalawan.  
Con - Malanda construction. Scheme - Mmmsy (sc)

# Measurement Book

Constr -

Schedule XLV-Form No. 134

1961/81/5-

DIVISION

1252431

SUB-DIVISION

3054

Name of Work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement -

(These four lines should be repeated at the commencement of the measurements relating to each work).

| Particulars                                    | Details of actual measurement |    |    |    | Contents of area |
|------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                | No.                           | L. | B. | D. |                  |
|                                                | 1 <sup>st</sup> on A/c bill   |    |    |    |                  |
| Name of work - Const <sup>n</sup> of road from |                               |    |    |    |                  |
| Badi Malawan to Badi Malawan                   |                               |    |    |    |                  |
| Cost incl. 5 years Maintenance                 |                               |    |    |    |                  |
| Agency - Nalanda Construction                  |                               |    |    |    |                  |
| Dharampur, Sasaur, Nalanda                     |                               |    |    |    |                  |
| Block - Sarmere                                |                               |    |    |    |                  |
| Agreement No. - SBD-01/2020-21                 |                               |    |    |    |                  |
| Work started date - 03/06/2021                 |                               |    |    |    |                  |
| Date of Completion - 02/12/2021                |                               |    |    |    |                  |

Actual date of completion - work in progress

① Providing & fixing of working benchmark pillars do do all complete

0.300 Km

② Cleaning and grubbing road land do do all complete

1x2x5x1.00 = 10.00

2x2x10x1.00 = 40.00

2x6x30x1.05 = 378.00

2x3x30x1.00 = 180.00

608.00

= 0.06 Ha

Continuation

Name of work — Const<sup>n</sup> of road from  
Badi Malawan to Badi Malawan  
LST incl. Speers Maintenance  
Agency — Nalanda Construction  
Dharanpur, Sasaur, Nalanda  
Block — Sasmara  
Agreement No. — SBD-01/2020-21  
Work started date — 03/06/2021  
Date of Completion — 02/12/2021  
Actual date of Completion —

20/2/77  
J.E

| Particulars                                                                                                                                                                        | Details of actual measurement |    |    |    | Contents of area                  |
|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|----|----|----|-----------------------------------|
|                                                                                                                                                                                    | No.                           | L. | B. | D. |                                   |
|                                                                                                                                                                                    |                               |    |    |    | B.F. = Rs 1455475 = 00            |
| (24/25) Providing M 15 (PCC 1:2.5:5)<br>as bedding course in foundation<br>do do all complete<br>2.056 m <sup>3</sup> Pg No. - (7)<br>@ Rs 4548 = 33/m <sup>3</sup> — Rs 9351 = 00 |                               |    |    |    |                                   |
| (25/26) Providing PCC in open foundt<br>do do all complete<br>15.165 m <sup>3</sup> Pg No. - (7)<br>@ Rs 5058 = 01/m <sup>3</sup> — Rs 76705 = 00                                  |                               |    |    |    |                                   |
| (26/27) Providing and laying PCC home<br>pipe NP-3 for culvert do do<br>all complete<br>7.50 m Pg No. - (8)<br>@ Rs 1321 = 18/m — Rs 9909 = 00                                     |                               |    |    |    |                                   |
| (27/28) Painting two coats on parapet<br>wall do do all complete<br>39.197 m <sup>2</sup> Pg No. - (8)<br>@ Rs 100 = 802/m <sup>2</sup> — Rs 3951 = 00<br>Rs 1555391 = 00          |                               |    |    |    |                                   |
| Add 12% G.S.T. (+)                                                                                                                                                                 |                               |    |    |    | Rs 186647 = 00                    |
| Add 1% L.C.W. (+)                                                                                                                                                                  |                               |    |    |    | Rs 15554 = 00                     |
| Add Sogworage (+)                                                                                                                                                                  |                               |    |    |    | Rs 28230 = 00<br>Rs 1785822 = 00  |
| Less below 7.70% (-)                                                                                                                                                               |                               |    |    |    | Rs 137508 = 00<br>Rs 1648314 = 00 |
| TO<br>J. E                                                                                                                                                                         |                               |    |    |    | Rs 596097 = 00<br>Rs 1052217 = 00 |

Continuation