

45/5/52

Simralla to Keabhar (पुनर्निर्माण)

Schedule XLV-Form No. 134

Bridge

(3)

Daudnagar

DIVISION

Rafiganj

SUB-DIVISION

MEASUREMENT BOOK

सिद्धांत : AMBUS SHARMA

805

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Named Work - Const of H.L. Rice					
Bridge in between Simora					
Rail to Keshobur Under					
M.M. (S.Y.) Scheme					
Agency - Anand Sharma					
Agreement No - 29 SBD/M.M. (S.Y.)/SC/2021-22					
Date of Work Order - 25-08-2021					
Date of Completion - 24-08-2022					
Further Measurement Nil					
Remarks					
15/11/2022					
J.E.					

Abstract of Work

① Earthwork excavation upto 3m depth				
785.01 m ³ vide M.B. Page 25				
@ Rs 310 = 73/m ³ — Rs 243926 = 10				
② P.V. laying P.C.C. M15 in levelling course				
23.32 m ³ vide M.B. Page 25				
@ Rs 4943 = 77/m ³ — Rs 115289 = 10				
③ P.V. R.C.C. M30 grade in pile cap -				
385.55 m ³ vide M.B. Page 25				
@ Rs 5703 = 85/m ³ — Rs 2199131 = 10				

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(4/4) Plv Board cast in situ MBS grade R.C.C. pile excluding reinforcement - cont as per T/S 584.40 m vide TMB Page (25)					
@ Rs 14869 = 57/m — Rs 8683841 = 0					
(5/5) Plv S/F / P HYSD bar in foundation 60.62 MT vide TMB Page (25)					
@ Rs 54032 = 97/MT — Rs 3275479 = 0					
(6/5) Plv S/F / P HYSD bar in foundation					
27.192 MT vide TMB Page (26)					
@ Rs 54032 = 97/MT — Rs 1469265 = 0					
(7/6) Plv R.C.C. M30 grade in Sub structure upto 5m height 120.66 m vide TMB Page (26)					
@ Rs 5955 = 51/m — Rs 718592 = 0					
(8/8) S/F / P HYSD bar in Sub structure - 13.246 MT vide TMB Page (26)					
@ Rs 54195 = 53/MT — Rs 717874 = 0					
(9/11) Plv Weep holes in abt 140 Nos vide TMB Page (26)					
@ Rs 132 = 03/each — Rs 18484 = 0					

Continuation

Continuation