

M/S Bala Jee. Const.
M/S Bala Jee Construction.

Ag No - 36 (SBD) / 2020-21

Pareo Badrout P Measr Sehesa to
Samua vda Kandiyg Belkasa
Schedule XIV-Form No. 134

P. W. D (u) Japmuri
DIVISION

Measr (S)

Rud Barhat
SUB-DIVISION

MEASUREMENT BOOK

- 2725

M.B. 2725

M.B. No. 2725

3rd on A/c Bill

Name of work:- Construction of Recd. from para-
Bachpat DM GSP Sarsa to Jamma Kadlyo Bahin
Lucky M M GSP for 2020-2021.

Agency:- M/s Balajee Construction

Agreement No - 36(SBD)/2020-2021

Date of Commencement - 13/08/2020.

Date of Completion - 12/08/2021.

Further Measurement -

Bill

Bill

S.E

Continuation

Abstract Cost of 3rd on A/c 25/1

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1/1) P/V and fixing bench marks etc. - etc. all complete job					
Qty - V.T.M.B. Page (16) Item No (1/1)					
= 3.50 K.M @ Rs 32847 = 82/km					1,14,967-00
(2/2) Clearing and grubbing road land etc. - all complete job					
Qty - V.T.M.B. Page (16) Item (2/2)					
= 1.23 Ha @ Rs 51133.276/Ha					62,895-00
(3/4) Construction of embankment - do etc.					
Qty - V.T.M.B. Page No (16) Item No					
(3/4) = 519.0 M ³ @ Rs 175 = 22/A ²					Rs 90,939-00
(4/5) Construction of embankment - do etc. - all complete job					
Qty - V.T.M.B. Page (16) Item (4/5)					
= 90.63 M ³ @ Rs 135 = 12/m ³					12,246-00
(5/6) Construction of Earthen shoulder - etc					
Qty - V.T.M.B. Page (17) Item No (5/6)					
= 2665.18 M ³ @ Rs 176 = 86/m ³					4,71,010-00
(6/7) Construction of Subgrade - etc					
Qty - V.T.M.B. Page (17) Item No (6/7)					
= 2574.0 M ³ @ Rs 176 = 86/m ³					4,55,238-00
(7/8) Construction of G.S.B. - do etc					
Qty - V.T.M.B. Page (17) Item No (7/8)					
= 899.85 M ³ @ Rs 1702 = 19/m ³					15,31,662-00
(8/9) P/V laying & compacting W.B.M. (III) - etc					
Qty - V.T.M.B. Page (17) Item (8/9)					
= 959.06 M ³ @ Rs 2260 = 83/m ³					21,68,272-00
					Rs 49,07,229-00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.F - 2		1,79,69,650=00
(17/21) S/F/F of 600mm equilateral & Triangles etc					
Qty - V.T.M.B. Page (18) Item (17/21)					
= 14.0 Nos @ Rs 3471=41/cac/Rs					48,600=00
(18/22) S/F/F of 600mm Circles - etc					
Qty - V.T.M.B. Page (18) Item No (18/22)					
= 9.0 Nos @ Rs 4697=0/cac/Rs					42,274=00
(19/23) S/F/F of 300x600mm Rectangles etc					
Qty - V.T.M.B. Page (18) Item (19/23)					
= 14.0 Nos @ Rs 6598=31/cac/Rs					9,376=00
(20/24) S/F/F of 600 X 450mm Rectangles etc					
Qty - V.T.M.B. Page (18) Item (20/24)					
= 9.0 Nos @ Rs 4571=62/cac/Rs					41,145=00
(21/26) Road marking on B.T portion etc					
Qty - V.T.M.B. Page (19) Item (21/26)					
= 220.0 m ² @ Rs 735=44/m ² - Rs					1,61,797=00
(22/27) Road marking on C.C. portion etc					
Qty - V.T.M.B. Page (19) Item (22/27)					
= 460.0 m ² @ Rs 835=34/m ² - Rs					3,84,256=00
(23/28) S/F/F of Boundary pillars - etc					
Qty = 32.0 Nos @ Rs 484=52/cac/Rs					15,505=00
(24/29) Placing & erecting direction & place identification Board - etc					
Qty - V.T.M.B. Page (19) Item No (24/29)					
= 14.0 Nos @ Rs 11669=73/cac/Rs					1,63,376=00
(25/30) Planting of Tree by saplings etc					
Qty - V.T.M.B. Page (19) Item (25/30)					
= 55.0 Nos @ Rs 819=92/cac/Rs					45,096=00
					Rs 1,68,81,076=00

Continuation

Continuation

~~Chap~~
~~Quinn~~
~~16/6/12~~