

MMG 51

Chandauli to Bhelvari
या फिराव

Schedule XIV-Form No. 134

Start - 17.12.2020
Completion - 28.8.2021

Division
CIVIL ENGINEERING
CHANDAILI

Cost - 11845600 = ₹

SUB-DIVISION

CHANDAILI

Material - 1482822

12828562

247109

MEASUREMENT BOOK

634

Rim Singh, A-band

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Const of road					
from Chandauli to Bhenwari					
Under NMCISYSC Scheme					
Agency - Rina Singh					
Agreement No - 19 BBD/2020-21					
Date of work order - 01-07-2020					
Date of completion - 30-06-2021					
Actual date of completion - 30-11-2021					
Further Measurements - Nil					
As per					
28/12/2022					
J.E					

Abstract of cost				
① p/v and fixing marking				
Bench mark —				
03 No vide TMB Page (42)				
@ Rs 3923 = 86/each — Rs 11771 = 10				
② p/v and fixing reference				
Pillar —				
08 Nos vide TMB Page (42)				
@ Rs 1775 = 65/each — Rs 14205 = 10				
③ clearing and grubbing				
1.487 Hect vide TMB Page (42)				
@ Rs 51133 = 76/Hect — Rs 76036 = 10				
④ Box cutting				
24.38 m ³ vide TMB Page (42)				
@ Rs 74 = 16/m ³ — Rs 1808 = 10				

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
(5) Const of embankment 14.63 m vide TMB Page (42)					
@ Rs 26 = 11/m ³ — Rs					382 = 0
(6) Const of embankment 2800 m vide TMB Page (42)					
@ Rs 131 = 13/m ³ — Rs					366884 = 0
(5) Const of embankment 400 m vide TMB Page (42)					
@ Rs 174 = 14/m ³ — Rs					69976 = 0
(8) Const of Subgrade & F/S 3730.35 m ³ vide TMB Page (42)					
@ Rs 141 = 17/m ³ — Rs					526613 = 0
(9) Const of Subgrade & F/S 1598.72 m ³ vide TMB Page (42)					
@ Rs 176 = 58/m ³ — Rs					282302 = 0
(10) Const of C/S B - 1526.65 m ³ vide TMB Page (42)					
@ Rs 2265 = 14/m ³ — Rs					3458076 = 0
(11) Plv laying W.B M/S J/T 603.67 m ³ vide TMB Page (42)					
@ Rs 3105 = 29/m ³ — Rs					1874570 = 0
(12) Plv and applying Prime Coat 6782.30 m ² vide TMB Page (43)					
@ Rs 44 = 74/m ² — Rs					303440 = 0
(13) Plv and applying tack coat 6782.30 m ² vide TMB Page (43)					
@ Rs 15 = 22/m ² — Rs					103227 = 0

Continuation

Particulars	Detailed measurement			Contents of area
	No.	Q.	D.	
(14) p/v mix Seal surface				
6782.50 m ² vide TMB Page (43)				
@ Rs 193.55/m ² — Rs 1312714.50				
(15) p/v C.C. Pavement				
197.388 m ² vide TMB Page (43)				
@ Rs 5837.78/m ² — Rs 1152308.50				
(16) p/v ordinary K. M. Stone				
04 Nos vide TMB Page (43)				
@ Rs 1967.23/each — Rs 7869.50				
(17) p/v and fixing 200 mm Stone				
10 Nos vide TMB Page (43)				
@ Rs 546.43/each — Rs 5464.50				
(18) p/v and fixing 100 mm Gully				
18 Nos vide TMB Page (43)				
@ Rs 9197.79/each — Rs 45989.50				
(19) p/v new letter				
220 Nos vide TMB Page (43)				
@ Rs 0.52/each — Rs 114.50				
(20) p/v Boundary P/lay				
40 Nos vide TMB Page (43)				
@ Rs 461.70/each — Rs 18468.50				
(21) p/v and fixing 600 mm triangle				
10 Nos vide TMB Page (43)				
@ Rs 3654.17/each — Rs 36542.50				
(22) p/v and fixing 600 mm Circular				
2 Nos vide TMB Page (43)				
@ Rs 4976.09/each — Rs 9952.50				

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(23) p/v and fixing 800x600mm rectangular					
06 Nos vide TMB Page (44)					
@ Rs 6899 = 06/each — Rs 41394 = w					
(24) p/v and fixing 600x500mm rectangular					
6 Nos vide TMB Page (44)					
@ Rs 4795 = 89/each — Rs 28775 = w					
(25) p/v and fixing 900mm octagon					
01 Nos vide TMB Page (44)					
@ Rs 8821 = 96/each — Rs 8822 = w					
(26) p/v Road Marking					
360.00 m ² vide TMB Page (44)					
@ Rs 735 = 44/m ² — Rs 264758 = w					
(27) p/v road marking					
65.10 m ² vide TMB Page (44)					
@ Rs 821 = 29/m ² — Rs 53384 = w					
(28) Planting of trees					
150 Nos vide TMB Page (44)					
@ Rs 815 = 26/each — Rs 122289 = w					
(29) p/v Irrigation Ditch					
50.00 m vide TMB Page (44)					
@ Rs 893 = 06/m — Rs 44653 = w					
(30) E/w in excavation					
149.00 m ³ vide TMB Page (44)					
@ Rs 269 = 32/m ³ — Rs 40129 = w					
(31) p/v PCC M15 grade					
23 m ³ vide TMB Page (44)					
@ Rs 4597 = 30/m ³ — Rs 105738 = w					

Continuation

Continuation

[illegible]

Scanned with CamScanner