

Schedule XLV-Form No. 134

MAMSY (KIB)

Kulal - Belue Potliya Seolek To Dengu Pa

R.M.D MORKS
KISHANGANG-1

DIVISION

R.M.D MORKS
KISHANGANG

SUB-DIVISION

3238

MEASUREMENT BOOK

Agency: Sisajus Rehman, Kishangang

3rd on A/c Bill

18

Sch. XLV—Form No. 134

Sch. XLV—Form No. 134					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
N/W:-	Construction of Road				
	from Belwa Pothiya				
	sadek to Dengapur in				
	Kishanganj Block.				
Agency:-	Sirajur Rahman				
	Kishanganj				
Aggr. No:-	17/MM454/MBD/2021-22				
Date of Commencement:-	17.06.20				
Date of Completion:-	16.06.2022				
Date of Measurement:-	15/01/23				

Measurement Contd

(1) Construction of granular sub-base with grading-1 material					
thickness as per					
2 x 30 x 4.05 x 0.20 = 48.6 m ³					
Curve- 1 x 20 x (4.05 + 5.30) x 0.20 = 18.7 m ³					
Cheek 7 x 30 x 4.05 x 0.20 = 170.1 m ³					
1 x 25 x 4.05 x 0.20 = 20.25 m ³					
Total = 257.65 m ³					
15/01/23					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

(13) P/V. laying, spreading

and compacting WBM 7-3

as per ——— E/I

273.2145 m³ (vide TMBP-15)89.76 m³ (vide TMBP-19)362.975 m³@ Rs:- 3562.04/m³ — Rs:- 1292930=00

Total = Rs:- 5362342=00

Add 12% L.S.T (+) Rs:-

643481=00

Add 1% L.Cess (+) Rs:-

53623=00

Total = Rs:- 6059446=00

Less 0.01% Below (-) Rs:-

606=00

Total = Rs:-

6058840=00

Less prev. pay (-) Rs:-

4956286=00

Total = Rs:-

1102554=00

(Signature)

15/11/23

16/11/23
AD