

| Particulars                                                                            | Details of actual measurement |    |    |    | Contents of area |
|----------------------------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                                        | No.                           | L. | B. | D. |                  |
| Name of Work: - Construction of Road from primary school to Mohu' tal in palosi block. |                               |    |    |    |                  |
| Name of Agency: - Relief Cr. Osha                                                      |                               |    |    |    |                  |
| Agreement No. - 112 SBD/NMUSY/2019-20                                                  |                               |    |    |    |                  |
| Date of Commencement: - 02-06-2020                                                     |                               |    |    |    |                  |
| Date of Completion as per Agreement: - 01-06-2021                                      |                               |    |    |    |                  |
| Actual Date of Completion: - 24-05-2022                                                |                               |    |    |    |                  |
| Entry date: - 15-12-2022                                                               |                               |    |    |    |                  |
| Measurement                                                                            |                               |    |    |    |                  |
| - NIL -                                                                                |                               |    |    |    |                  |
| Abstract of Cost                                                                       |                               |    |    |    |                  |
| ①/1                                                                                    | setting out working benchmark |    |    |    |                  |
|                                                                                        | do complete job               |    |    |    |                  |
| 2.50 km                                                                                | (Vide Tmp Pg - ②④/1)          |    |    |    |                  |
|                                                                                        | @ Rs 3598/-/km = Rs 8795/-    |    |    |    |                  |
| ②/2                                                                                    | clear up & rubbish Road       |    |    |    |                  |
|                                                                                        | do complete job               |    |    |    |                  |
| 0.76 Hec                                                                               | (Vide Tmp Pg - ②④/2)          |    |    |    |                  |
|                                                                                        | @ Rs 49456/-/Hec = Rs 37617/- |    |    |    |                  |
| ③/3                                                                                    | disturbance & removal         |    |    |    |                  |
|                                                                                        | Complete - do -               |    |    |    |                  |

Continuation

| Particulars          | Details of actual measurement              |    |    |    | Contents of area |
|----------------------|--------------------------------------------|----|----|----|------------------|
|                      | No.                                        | L. | B. | D. |                  |
| (28)/31              | P/V @ laying RCC M-20                      |    |    |    |                  |
|                      | — do — Complete job                        |    |    |    |                  |
| 37.3643              | (Vide TMB Pg - (29)/28)                    |    |    |    |                  |
|                      | @ Rs 7190 = 86/w <sup>3</sup> = Rs 268651  |    |    |    |                  |
| (29)/32              | P/V @ laying RCC M-20                      |    |    |    |                  |
|                      | — do — Complete job                        |    |    |    |                  |
| 17.47 w <sup>3</sup> | (Vide TMB Pg - (29)/29)                    |    |    |    |                  |
|                      | @ Rs 7150 = 83/w <sup>3</sup> = Rs 1249252 |    |    |    |                  |
| (30)/33              | P/V @ laying weep holes                    |    |    |    |                  |
|                      | — do — Complete job                        |    |    |    |                  |
| 18 nos               | (Vide TMB Pg - (29)/30)                    |    |    |    |                  |
|                      | @ Rs 122 = 18/ea = Rs 219920               |    |    |    |                  |
| (31)/34              | P/V @ laying RCC M-20                      |    |    |    |                  |
|                      | — do — Complete job                        |    |    |    |                  |
| 14.90 w <sup>3</sup> | (Vide TMB Pg - (29)/31)                    |    |    |    |                  |
|                      | @ Rs 8041 = 21/w <sup>3</sup> = Rs 1198142 |    |    |    |                  |
| (32)                 | S/P/HVSD bars in super.                    |    |    |    |                  |
|                      | stucc — do — Complete                      |    |    |    |                  |
| 3.05 MT              | (Vide TMB Pg - (29)/32)                    |    |    |    |                  |
|                      | @ Rs 61063 = 10/MT = Rs 186242             |    |    |    |                  |
| (33)/36              | Backfilling behind Abt                     |    |    |    |                  |
|                      | — do — Complete job                        |    |    |    |                  |
| 36.94 w <sup>3</sup> | (Vide TMB Pg - (30)/33)                    |    |    |    |                  |
|                      | @ Rs 737 = 59/w <sup>3</sup> = Rs 272472   |    |    |    |                  |
| (34)/37              | P/V @ laying Rebar Mesh                    |    |    |    |                  |
|                      | — do — Complete job                        |    |    |    |                  |

Continuation

| Particulars                                                                                                                                                   | Details of actual measurement   |       |                   |      | Contents of area |
|---------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------|-------|-------------------|------|------------------|
|                                                                                                                                                               | No.                             | L.    | B.                | D.   |                  |
| 28.61 u <sup>3</sup>                                                                                                                                          | (vide TMB pg- 30/34)            |       |                   |      |                  |
|                                                                                                                                                               | @ 18                            | 3365  | 70/u <sup>3</sup> | = 18 | 113459.0         |
| (85)/38                                                                                                                                                       | P/V & layup RCC W-25            |       |                   |      |                  |
|                                                                                                                                                               | do - Complete job               |       |                   |      |                  |
| 6.09 u <sup>3</sup>                                                                                                                                           | (vide TMB pg- 30/35)            |       |                   |      |                  |
|                                                                                                                                                               | @ 18                            | 8414  | 50/u <sup>3</sup> | = 18 | 51249            |
| (36)/39                                                                                                                                                       | S/P/P HYSD bar in super-        |       |                   |      |                  |
|                                                                                                                                                               | Grave - do -                    |       |                   |      |                  |
| 0.60 MT                                                                                                                                                       | (vide TMB pg- 30/31)            |       |                   |      |                  |
|                                                                                                                                                               | @ 18                            | 6280  | 80/MT             | = 18 | 37308.0          |
| (37)/40                                                                                                                                                       | P/V & layup wearing             |       |                   |      |                  |
|                                                                                                                                                               | course - do -                   |       |                   |      |                  |
| 1.74 u <sup>3</sup>                                                                                                                                           | (vide TMB pg- 30/32)            |       |                   |      |                  |
|                                                                                                                                                               | @ 18                            | 14410 | 61/u <sup>3</sup> | = 18 | 25074.0          |
|                                                                                                                                                               |                                 |       |                   | 18   | 1,59,11,317.00   |
|                                                                                                                                                               | Add 12% VST                     |       |                   |      | 19,09,358.00     |
|                                                                                                                                                               | Add 1% Loss                     |       |                   |      | 1,59,113.00      |
|                                                                                                                                                               |                                 |       |                   | 18   | 1,79,79,788.00   |
|                                                                                                                                                               | less 0.11% (-)                  |       |                   |      | 19,798.00        |
|                                                                                                                                                               |                                 |       |                   | 18   | 1,79,60,010.00   |
|                                                                                                                                                               | less previous paym <sup>t</sup> |       |                   | 18   | 1,65,42,898.00   |
|                                                                                                                                                               |                                 |       |                   | 18   | 14,17,112.00     |
| The work has been completed as per specification.                                                                                                             |                                 |       |                   |      |                  |
| <div style="display: flex; justify-content: space-between;"> <div> <p>11/11/22</p> <p>12/11/22</p> </div> <div> <p>12/11/22</p> <p>12/11/22</p> </div> </div> |                                 |       |                   |      |                  |

Continuation