

Rs-1597639=00

15,44,977=00

Rs-842,617=00

386/15-11-2022

Thapkol More to Thapkol Kala,
(MMHASY-S.C.)

Schedule XLV Form No. 134.

DIVISION

Borissol

SUB-DIVISION

Samkhong

Measurement Book 1523

Matter No. 111 SBD-2020-21

5th and Final Bill

43

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work :- Construction and Maintenance of Road From Thapkol More to Thapkol Isala Under MMARSY (SC)					
Name of Agency :- Marn to Devi					
No of Agreement :- 111 SBD/2020-21					
Date of Started :- 07-08-2020					
Date of Completion :- 06-05-2021					
Actual Date of Completion :- 25-05-22					
Abstract of Cost					
(1/2) Providing & Fixing of benchmark					
--- as per technical specification.					
Vide MB-1523 Page-33					

Item 1/2	Qty = 1.00 No			
	@ 4374.73/each - Rs	4375 = 00		
(2/3) Providing & Fixing of reference				
-- as per technical Specification.				
Vide MB-1523 Page-33				
Item 2/3	Qty = 2.00 Nos			
	@ 1997.04/each - Rs	3994 = 00		
(3/4) Clearing & Grubbing road land				
-- as per technical Specification				
Vide MB-1523 Page-33				
Item 3/4	Qty = 0.50 Hect			
	@ 51133.76/Hect - Rs	25567 = 00		
(4/5) Excavation for roadway in Soil				
-- as per technical Specification.				

बागसोई, (कटिहार)