

પ્રમાણિત કિંમત જાણ  
દે કિ માપીપુસ્ત મે મશીન દેખીત  
100 પૃષ્ઠ દે જિલે સદાગ્રહ.  
અગિયત્તા ગ્રામીણ કાર્ય વિભાગ  
કાર્ય અવલ પ્રમુખશ્રી મેનદાસ  
મે પદનાથ નિચતે કિમત  
ગણા હે

*Wingap*  
10/7/22  
Executive Engineer  
RMD Works Division  
19.01.21  
1.7.21

Schedule XLV Form No.-134

પાકડીપુરા DIVISION  
વેળદેરા SUB-DIVISION

## MEASUREMENT BOOK

1206

Name of officer \_\_\_\_\_

Date of first entry \_\_\_\_\_

Date of last entry \_\_\_\_\_

# 2nd on A/c bill

Sch. XLV-Form No.134

10

| Particulars                                                                                      | Details of actual measurement |    |    |    | Contents of area |
|--------------------------------------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                                                  | No.                           | L. | B. | D. |                  |
| Name of work- Const <sup>n</sup> of road and ed work from NHPC Pokhara to Mankarwa Tola (NABARD) |                               |    |    |    |                  |
| Agency- Surendra Prashad Singh                                                                   |                               |    |    |    |                  |
| At- Majhar Babu Tola                                                                             |                               |    |    |    |                  |
| P.O- Majhar Godia, Pakridiyal                                                                    |                               |    |    |    |                  |
| Agreement No- 07SPD/2022-23                                                                      |                               |    |    |    |                  |
| Date of start - 07/05/2022                                                                       |                               |    |    |    |                  |
| Date of completion - 06/05/2023                                                                  |                               |    |    |    |                  |
| Const <sup>n</sup> of H.P. culvert                                                               |                               |    |    |    |                  |
| 2 Nos → 1000mm double Ribs                                                                       |                               |    |    |    |                  |
| (1) F.W. in excavation for                                                                       |                               |    |    |    |                  |
| found <sup>n</sup>                                                                               |                               |    |    |    |                  |
| H.W- 2 X 8.180 X 1.55 X 1.675 =                                                                  |                               |    |    |    | 42.4711          |
| below Pipe- 1 X 7.20 X 3.26 X 0.54 =                                                             |                               |    |    |    | 12.6711          |
|                                                                                                  |                               |    |    |    | 55.1511          |
| For 2 Nos = 2 X 55.15 =                                                                          |                               |    |    |    | 110.3011         |
| (2) Prov <sup>n</sup> sand filling in                                                            |                               |    |    |    |                  |
| found <sup>n</sup> trenches                                                                      |                               |    |    |    |                  |
| H.W- 2 X 8.18 X 1.55 X 0.100 =                                                                   |                               |    |    |    | 2.5911           |
| below pipe- 1 X 8.0931 X 3.26 X 0.100 =                                                          |                               |    |    |    | 2.6411           |
|                                                                                                  |                               |    |    |    | 5.1711           |
| For 2 Nos = 2 X 5.17 =                                                                           |                               |    |    |    | 10.3411          |
| (3) Prov <sup>n</sup> and laying B.F/S                                                           |                               |    |    |    |                  |
| H.W- 2 X 8.18 X 1.55 =                                                                           |                               |    |    |    | 25.3611          |
| below pipe- 1 X 8.15345 X 3.26 =                                                                 |                               |    |    |    | 26.5811          |
|                                                                                                  |                               |    |    |    | 51.9411          |

Continuation  
For 2 Nos = 2 X 51.94 = 103.8811

# Abstract of cost

Sch. XLV-Form No.134

20

| Particulars                                | Details of actual measurement |    |    |    | Contents of area |
|--------------------------------------------|-------------------------------|----|----|----|------------------|
|                                            | No.                           | L. | B. | D. |                  |
| ① Constn of benchmark                      |                               |    |    |    |                  |
| Q-VTM BPs ① = 1.28 km                      |                               |    |    |    |                  |
| e h, 5432.80/km B.                         |                               |    |    |    | 6954=0           |
| ② Constn of Ref. Pillar                    |                               |    |    |    |                  |
| Q-VTM BPs ② = 1.28 km                      |                               |    |    |    |                  |
| e h, 2990.04/km B.                         |                               |    |    |    | 3827=0           |
| ③ Clearing and grubbing road land          |                               |    |    |    |                  |
| Q-VTM BPs ③ = 0.38 hect                    |                               |    |    |    |                  |
| e h, 53879=82/hect h.                      |                               |    |    |    | 2.0474=0         |
| ④ Constn. of embankment lead up to 100 m   |                               |    |    |    |                  |
| Q-VTM BPs ④ = 335.81 m                     |                               |    |    |    |                  |
| e h, 190=141 m <sup>2</sup> h.             |                               |    |    |    | 63851=0          |
| (ii) Constn of embankment lead up to 100 m |                               |    |    |    |                  |
| Q-VTM BPs ④ = 1343.27 m <sup>2</sup>       |                               |    |    |    |                  |
| e h, 153=90/m <sup>2</sup> h.              |                               |    |    |    | 2,06729=0        |
| ⑤ Constn of subgrade and earthen shoulder  |                               |    |    |    |                  |
| Q-VTM BPs ⑤ = 760.50 m <sup>2</sup>        |                               |    |    |    |                  |
| e h, 191.82/m <sup>2</sup> h.              |                               |    |    |    | 145879=0         |
| (6/7) Excavation for roadway (box cutting) |                               |    |    |    |                  |
| Q-VTM BPs ⑥ = 36.75 m <sup>2</sup>         |                               |    |    |    |                  |
| P18 ⑥ = 178.50 m <sup>2</sup>              |                               |    |    |    |                  |
| P18 ⑥ = 16.87 m <sup>2</sup>               |                               |    |    |    |                  |
| e h, 75.61/m <sup>2</sup> h.               |                               |    |    |    | 4054=0           |
| Continuation                               |                               |    |    |    | 451768=0         |

| Particulars                                           | Details of actual measurement |    |    |    | Contents of area      |
|-------------------------------------------------------|-------------------------------|----|----|----|-----------------------|
|                                                       | No.                           | L. | B. | D. |                       |
| (7/9) Brown granular sub base                         |                               |    |    |    |                       |
| grading I                                             |                               |    |    |    |                       |
| Q-VTMBP 6 (7) =                                       |                               |    |    |    | 178.50 m <sup>3</sup> |
| P19 (7) =                                             |                               |    |    |    | 470.41 m <sup>3</sup> |
|                                                       |                               |    |    |    | 648.91 m <sup>3</sup> |
| c R- 2959.98/m <sup>3</sup> R- 1920.76/m <sup>3</sup> |                               |    |    |    |                       |
| (8/23) Brown and fixing heavy                         |                               |    |    |    |                       |
| informatory sign board                                |                               |    |    |    |                       |
| Q-VTMBP 6 (8) =                                       |                               |    |    |    | 2 Nos                 |
| c R- 142.34.38/each R- 28469=00                       |                               |    |    |    |                       |
| (9/31) Fill in excavation for                         |                               |    |    |    |                       |
| foundations                                           |                               |    |    |    |                       |
| Q-VTMBP 10 (9) =                                      |                               |    |    |    | 110.30 m <sup>3</sup> |
| P12 (9) =                                             |                               |    |    |    | 37.62 m <sup>3</sup>  |
| P14 (9) =                                             |                               |    |    |    | 33.17 m <sup>3</sup>  |
|                                                       |                               |    |    |    | 181.09 m <sup>3</sup> |
| c R- 283=94/m <sup>3</sup> R- 51419=00                |                               |    |    |    |                       |
| (10/32) Brown sand filling in                         |                               |    |    |    |                       |
| found <sup>n</sup>                                    |                               |    |    |    |                       |
| Q-VTMBP 10 (10) =                                     |                               |    |    |    | 10.34 m <sup>3</sup>  |
| P12 (10) =                                            |                               |    |    |    | 2.86 m <sup>3</sup>   |
| P14 (10) =                                            |                               |    |    |    | 3.69 m <sup>3</sup>   |
|                                                       |                               |    |    |    | 16.89 m <sup>3</sup>  |
| c R- 444=32/m <sup>3</sup> R- 7505=00                 |                               |    |    |    |                       |
| (11/32) Brown B/F/S in found <sup>n</sup>             |                               |    |    |    |                       |
| Q-VTMBP 10 (11) =                                     |                               |    |    |    | 103.88 m <sup>3</sup> |
| P12 (11) =                                            |                               |    |    |    | 28.64 m <sup>3</sup>  |
| Continuation                                          |                               |    |    |    | 132.52 m <sup>3</sup> |

2459922=0

| Particulars                                             | Details of actual measurement |                     |                      |    | Contents of area |
|---------------------------------------------------------|-------------------------------|---------------------|----------------------|----|------------------|
|                                                         | No.                           | L.                  | B.                   | D. |                  |
| e R 295.14/m <sup>2</sup> R 39112=0                     |                               |                     |                      |    |                  |
| (12/34) Prov <sup>n</sup> Rec 115 is found <sup>n</sup> |                               |                     |                      |    |                  |
| R-VTMBP 11(4) =                                         |                               | 22.98m <sup>3</sup> |                      |    |                  |
| P 13(4) =                                               |                               | 6.17m <sup>3</sup>  |                      |    |                  |
| P 14(3) =                                               |                               | 5.58m <sup>3</sup>  |                      |    |                  |
|                                                         |                               |                     | 34.73m <sup>3</sup>  |    |                  |
| e R 5812.26/m <sup>3</sup> R 201860=0                   |                               |                     |                      |    |                  |
| (13/35) Brick Masonry work in                           |                               |                     |                      |    |                  |
| em (1:4) in headwall                                    |                               |                     |                      |    |                  |
| R-VTMBP 11(7) =                                         |                               | 65.84m <sup>3</sup> |                      |    |                  |
| P 13(7) =                                               |                               | 26.51m <sup>3</sup> |                      |    |                  |
| e R 5656=34/m <sup>3</sup> R 522363=0                   |                               |                     |                      |    |                  |
| (14/36) Bawn and laying 100mm dia Rec Pipe N/B          |                               |                     |                      |    |                  |
| R-VTMBP 11(2) =                                         |                               | 30.10m <sup>3</sup> |                      |    |                  |
| P 13(2) =                                               |                               | 7.50m <sup>3</sup>  |                      |    |                  |
|                                                         |                               |                     | 37.50m <sup>3</sup>  |    |                  |
| e R 4101.34/m <sup>3</sup> R 153800=0                   |                               |                     |                      |    |                  |
| (15/37) Plastering with em (1:4)                        |                               |                     |                      |    |                  |
| R-VTMBP 11(3) =                                         |                               | 87.64m <sup>3</sup> |                      |    |                  |
| P 13(3) =                                               |                               | 36.40m <sup>3</sup> |                      |    |                  |
|                                                         |                               |                     | 124.04m <sup>3</sup> |    |                  |
| e R 180=03/m <sup>2</sup> R 22331=0                     |                               |                     |                      |    |                  |
| (16/38) Prov <sup>n</sup> 1.5mm Cement flooring         |                               |                     |                      |    |                  |
| R-VTMBP 12(4) =                                         |                               | 33.44m <sup>3</sup> |                      |    |                  |
| P 14(4) =                                               |                               | 13.26m <sup>3</sup> |                      |    |                  |

Continuation L  
46.70m<sup>3</sup>

3399388=0

| Particulars                           | Details of actual measurement |    |    |    | Contents of area |
|---------------------------------------|-------------------------------|----|----|----|------------------|
|                                       | No.                           | L. | B. | D. |                  |
| e R 59.04/11 <sup>2</sup> R           |                               |    |    |    | 2757=0           |
| (17/39) From Rec 125 in box           |                               |    |    |    |                  |
| cell                                  |                               |    |    |    |                  |
| B-VTB P 18(1) = 23.75/11 <sup>3</sup> |                               |    |    |    |                  |
| e R 7295.04/11 <sup>3</sup> R         |                               |    |    |    | 173257=0         |
| (18/40) From back filling             |                               |    |    |    |                  |
| B-VTB P 18(2) = 16.56/11 <sup>3</sup> |                               |    |    |    |                  |
| e R 2770.98/11 <sup>3</sup> R         |                               |    |    |    | 45887=0          |
| (19/41) From weep hole                |                               |    |    |    |                  |
| B-VTB P 18(3) = 28.1/11 <sup>3</sup>  |                               |    |    |    |                  |
| e R 83=46/1000 R                      |                               |    |    |    | 2337=0           |
| (20/42) From 11/10/23                 |                               |    |    |    |                  |
| B-VTB P 17 = 1.668/11 <sup>3</sup>    |                               |    |    |    |                  |
| e R 61644.34/11 <sup>3</sup> R        |                               |    |    |    | 102,823=0        |
| R 3726449=00                          |                               |    |    |    |                  |
| Less 8.07% below -                    |                               |    |    |    | 3,00,724=00      |
| R 34,25,725=00                        |                               |    |    |    |                  |
| Add 12% GST (+)                       |                               |    |    |    | 4,47174=00       |
| Add 1% Labour cost (+)                |                               |    |    |    | 37264=00         |
| Add seigniorage fee (+)               |                               |    |    |    | 47867=00         |
| R 42,58,754=00                        |                               |    |    |    |                  |
| Less 8.07% below -                    |                               |    |    |    | 3,43,601=00      |
| R 39,15,153=00                        |                               |    |    |    |                  |
| Less Prov Pay -                       |                               |    |    |    | 10,63,057=00     |
| R 28,52,096=00                        |                               |    |    |    |                  |
| 16/01/23<br>J.E                       |                               |    |    |    |                  |
| Continuation                          |                               |    |    |    |                  |
| c2p<br>16/01/23                       |                               |    |    |    |                  |