

प्रमाणित किया जाना
है कि मापी हुई मशीन
हकीम 100 फुट जिसे सहायक
अधिकारी R.W.D फोन 8121 के
पदनाम से निर्गत किया गया है

V. S. Singh
Executive Engineer
RWD Works Division
विशेष अधिकारी
1-7-21

Sch. XLV - Form No. 134

पकडीदगाल DIVISION

फोन 8121 SUB-DIVISION

Measurement Book

No.

1211

Name _____

Date of first entry _____

Date of last entry _____



IST ON A/C Bill

Name of Work-

1

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

Name of Work - Construction of Road
From Fhenhara Road To
Ansari Tola under mncasy
(NDB - Brics)

Name of Agency - MAA Sinhasani
constn, c/o - Rameth Kumar
Vill - Baraharakh, P.O + P.S -
Pakridoyal, East Champaran
Agreement No - 14 ^{SBP} / 2022-23

Date of Work start - 27/09/22

Time of completion - 26/09/23

Item of work

(1) constn of Reference

Working bench mark

--- all complete = 0.690 K.M

(2) constn of reference

Pillar/Burial

all complete = 0.690 K.M

(3) clearing and grubbing

road level - --- all complete

Continuation

Sch. XLV-Form NO.154					
Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>IST ON A/C BILL</u>					
<u>ABSTRACT OF COST</u>					
1	constr ⁿ of reference &				
1.0	working bench mark				
all complete					
Vide TMB, item (1) P.N-01					
0.690 K ^m @ 8286=68/K ^m 5718=00					
2	constr ⁿ of reference				
2.0	pillar Buntia				
all complete					
Vide TMB, item (2) P.N-01					
0.690 K ^m @ 4800=33/K ^m 3312=00					
3	clearing and grubbing				
3.0	road land - all comp				
Vide TMB, item (3) P.N-02					
0.20 Hect @ 51137=38/Hect. 10227=0					
4	constr ⁿ of embankment				
5.0	with material obtained				
from borrow pits - all comp					
Vide TMB, item (4) P.N-03					
739.630 m ³ @ 189=95/m ³ 140493=0					
5	Excavation for road				
8.0	way in soil using				

Continuation

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
manual means --- all comp.					
Vide TMB, item (5) P.N - 03					
59.83 m ³ @ 75 = 50/m ³					= 4517 = 00
6 construction of					
10.0 C.S.B. Cor-I ---					
all complete					
Vide TMB, item (6) P.N - 04					
55.11 m ³ @ 2813 = 93/m ³					= 1832152
7 P/V Laying, spreading					
11 and compacting stone					
Agg of W.B.M Cor-III					
--- all complete					
Vide TMB, item (7) P.N - 05					
152.015 m ³ @ 3462 = 25/m ³					526344 =
8 constr of unrefin					
15 ced plain cement					
concrete Pavement					
--- all complete					
Vide TMB, item (8) P.N - 05					
420.30 m ³ @ 6558 = 68/m ³					= 2756613
9 P/V and fixing of fly					
24 bical masonry wif sign					
with logo board					
--- all complete					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
vide TMB item (4) P.N - 05					
2.0 Nos @ 12672 = 28 / Nos = 25344 = m					
				Rs 3655753 =	
				Rs 3515260 =	
Add G.S.T 12% (4) Rs 428690 =				Rs 421831 =	
Add L-cess 1% (4) Rs 36558 =				Rs 35153 =	
Add Seigniorage fee Rs 42283 = 00					
				Rs 4074527 =	
				Rs 41732842 =	
<i>Alen</i> 14/01/23 J.E				14/01/23 S.B	

CEP
Signature
16/01/23

Continuation