

Mandya-SC

Record Name - Kallamandya Chavikse
Schedule XLV-Form No. 134
Kallam Mandya Taluk Hase Huse Durgah
Kallam Ghara Taluk.

DIVISION

Diptara

SUB-DIVISION

K1 B 140-856

MEASUREMENT BOOK

M/S Shrivast.

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Record Entry					
Name of works - Kolar Mandar Chowk					
Se paschi Mandar Tola Hote Huye					
Dumche to paschi yhamo Tola					
Agency - H/S Shiv Construction,					
Lokesh Nagar W.H-3 Suburb					
Ref to Agt No - 065BD / H.H.Sy / 2021-22					
D/Start - 18.05.2021					
D/Complete - 17.05.2022 As per Agt					
D/End - 25.04.2022					
1) 1 ply form work B.M					3 No
				P.P =	11 No
2) 2 electric gully road (2)					1.96 Hm
$2 \times 2805m \times 3.50m$					
3) 3 Const of subgrade					
Assume 60% (grate work sub-					
-mit labour) -					
1000m ² 4221.43 x 0.6 =					2532.86
1000m ² 1952.94 x 0.6 =					1171.76
4) 5 Const of Subgrade					
17 2205m x 7.276m x 0.3m =					4813.07
5) 6 Const of A.S-B grade					
70 x 30m x 4.05m x 0.2m =					17011
Const of CP work.					
HPC = 1 No. Box = 2 No					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	U.	
			BT	R	
10/31 P/V C/C M-20 vadi TMS					
P(C) CC 80 m ² e R			6207.44	/m ² = R	414657
11/32 S/F 1 P H Y S D Bar vadi					
P(C) 0.32 m ² e R			51297.87	/m ² = R	16415
4/34 W deep holes vadi P(C)					
72 nos e R			111.79	/eod. R	8045
3/35 R.C.C M-25 vadi P(C)					
20.04 m ² e R			700973	/m ² = R	140473
36 S/F 1 P H Y S D Bar vadi					
P(C) 1.703 m ² e R			51443.86	/m ² = R	87609
5/39 P/V R.C.C M-30 vadi					
TMS P(C) 8.76 m ² e R			7573.37	/m ² = R	66343
16/40 S/F 1 P H Y S D Bar vadi					
TMS P(C) 0.74 m ² e R			52573.78	/m ² = R	38905
			Total	R	8444137
Add G.S. T & L cons e 131				R	1100337
			S. fee	R	126782
			Total	R	9691260
Less bills 10.02% = (-)				R	971064
			Total	R	8720196
Less previous payments vadi TMS					
part (B) -			(-)	R	5101639
			Total	R	3618557
				R	
				15.12.22	
				Mr. P. H.	