

1st on A/c Bill

16

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Ch-It)- New maintenance policy 2018					
Name of work)- Const. of Road					
from Jorari to Khara.					
Name of Contractor)- Nitesh					
Kumar, At)- Kalyanpur, Post +					
P.S.)- Jamui, Dist)- Jamui					
Agg. No)- 12 SDD/2022-23					
Date of Commencement)- 13/07/2022					
Date of Completion)- 12/04/2023					
Actual Date of Completion)- 13/01/2023					
Agreement Value Rs. 6655166=50					
ABSTRACT OF COST					

① clearing and grubbing road Land --- etc.					
Qty. vide T.M.B. P.N. ①					
P.N. ① = 0.30 Hact.					
Qr. 59726.43/Hact Rs. 17918.					
② Dismantling of Existing structure --- etc.					
Qty. vide T.M.B. P. No. ①					
P.N. ② = 14.29 m ³					
Qr. 277.43/m ³ --- Rs. 3961					
③ Const. of Subgrade and earthen shoulder --- etc.					
Qty. vide T.M.B. P.N. ④ P.N. ⑤					
= 924.90 m ³ , Bdy. limit = 922.50 m ³					
Qr. 253.56/m ³ --- Rs. 2339.					
Continuation					
Rs. 2557.					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		B.F		R.	400540
(26) p/v and fixing Logo of maintenance board etc.					
By vide T.M.B. P.No. (13)					
D.No. (14) = 2 No.					
@ R. 10673.27 / each fr.					213467
(27) E/W in excavation for structure etc.					
By vide T.M.B. P.No. (3)					
D.No. (4) = 149.69 m ³					
@ R. 314.41 / m ³ R.					470642
(28) p/v. p.c.c. M15 in leveling Course etc.					
By vide T.M.B. P.No. (5)					
D.No. (2) = 16.64 m ³					
@ R. 6075.97 / m ³ R.					1011847
(29) plastering with C.M. (1:4) etc.					
By vide T.M.B. P.No. (12)					
D.No. (1) = 60.48 m ²					
@ R. 114.73 / m ² R.					
@ R. 165.47 / m ² R.					100082

R. 4184927 =

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	B. F.			R. 6	1,25,521
Less 4.99% as per Agg R(-)					305663
Net Payable Amount					R. 58,19,858

Initialled & signed
Chulka
13/01/2023
14/01/2023
20/01/2023

Detail of Bitumen and emulsion
Supply taken by Contractor

S. No.	Item	Invoice No.	Qty. m. T.	Date of Procurement
1	Bitumen VLT-10	2023 2323B086110	15.912	9/11/2022
2	Emulsion RSL	JB/22-23/000411	1040	19/9/2022
3	Emulsion (SS-1)	JB/22-23/000416	0.80	19/9/2022
	Original paper attached with this Bill.			

Material Statement

①	Earth :-	922.50 m ³
②	G.S.B. Material II :-	stone metal/chib
③	26.5 mm to 9.5 mm	= 30.46 m ³
④	9.5 mm to 2.36 mm	= 21.76 m ³
⑤	W.B.M. Grade II Material :-	stone metal/chib
⑥	63 mm to 4.75 mm	= 51.84 m ³
⑦	11.2 mm Screening :-	11.43 m ³
⑧	Binding material mix	= 3.43 m ³
⑨	W.B.M. Grade III Material :-	metal/chib
⑩	53 mm to 2.36 mm	= 63.68 m ³
⑪	11.2 mm Screening	= 12.63 m ³