

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	1 st	on	A/c	Bill	
N/W: Const ⁿ of Road from					
Surel Padiya RWD Road					
to Hari Tola me Rahnabila					
Ras ke Ghar Tak..					
Agency: Shayanur Rahman					
Ag. No.: 14 SRD/2021-22					
Details —					
Constⁿ of Embankment					
with approved					
Material.....					

Chainage	Fill Area (m ²)	Mean Area (m ²)	Distance (m)	—	Volume
0	3.893	—	—	—	—
50	3.594	3.744	50.00	—	187.175
100	3.498	3.546	50.00	—	177.300
150	4.054	3.776	50.00	—	188.800
200	3.003	3.529	50.00	—	176.425
250	3.316	3.160	50.00	—	157.975
300	4.045	3.681	50.00	—	184.025
350	3.581	3.813	50.00	—	190.650
400	1.629	2.605	50.00	—	130.250
450	1.438	1.534	50.00	—	76.675
500	1.451	1.445	50.00	—	72.225
550	2.484	1.968	50.00	—	98.375
600	2.367	2.426	50.00	—	121.275

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(iii) 900 mm side octa...					
Qty - P-10 - 2.00 nos					
@ R. 8368.55/E - R -					16737=
(16) Road marking with hot					
applied Thermoplastic...					
BT - Qty - P-13 - 70.00 m ²					
@ R. 722/m ² - R -					50540=
CC - Qty - P-13 - 74.00 m ²					
@ R. 811/m ² - R -					60014=
(17) Cable duct ...					
Qty - P-05					
15.00 RM @ R. 1533.83/RM - R -					23007=
(18) Planting of Trees...					
Quantity side TMB -					
15.00 - P-6					
16.00 - P-13					
31 Nos @ R. 800/E - R -					24800=
					3780720=
					Rs. 3723973=
Add Inst + L.Cess (13.1%) (+) R -					491494=
					484116=
Add S.Fee					(+) R. 19737=
					4291951=
					Rs. 4227826=
Less (0.10%) (-) R -					4292=
					4228=
Work done as per specification					Rs. 4223598=
					4287659=
5/11/23					
P. E.					
Praveen Kumar					
05/01/2023					
A.E.					

Continuation